

# Oxy Operations Summary

Well:	PURDY #1			Spud Date:	8/14/1971 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	PURDY #1
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	11/21/21			End Date:	2/15/22
Datum:	RKB @ 4965			Well UWI:	PURDY #1
Report Date	Time From	Time To	Duration (hr)	Operation	
10/29/21	7:00	16:00	9	LONE TREE SERVICES USED HYDRVAC TO FIND WELL, INSTALL A STRING FENCE, HAUL WELLHEAD PARTS, CELLAR, CELLAR GRATES, USED BACKHOE TO EXCAVATE BELL HOLE FOR WELDER, HELP WELDER. BWI WELD SUB, BRING WELL TO SURFACE.	
11/21/21	6:00	11:00	5	MOB RIG TO LOC.	
11/21/21	11:00	15:00	4	MIRU SPOT EQUIPMENT WITH TRUCKS, REL. TRUCKS @ 1500 HRS.	
11/21/21	15:00	19:00	4	RIG UP BY HAND	
11/21/21	19:00	21:30	2.50	NU STACK ONTO SCSG HEAD.MIRU WALKER TESTERS TORQUE WH BOLTS.	
11/21/21	21:30	0:00	2.50	START TESTING TEST PIPES LOWSIDE TO 250 FOR 15min GOOD TEST,PSI 5000psi FOR 15min GOOD TEST.	
11/22/21	0:00	2:00	2	PSI TEST ANNULAR.,POOH TEST JNT PSI TEST CSG/WH TO 500psi FOR 15MIN	
11/22/21	2:00	10:00	8	COULDN'T GET SUPER CHOKE TO HOLD 100 PSI. CHANGE OUT SUPER CHOKE	
11/22/21	10:00	10:30	0.50	TEST CHOKE & FLANGES AROUND CHOKE AFTER BEING BROKEN APART & PUT BACK TOGETHER	
11/22/21	10:30	15:30	5	TAGGED UP @ 48' REALLY WASN'T MUCH OF A PLUG TO DRILL THROUGH, WASHED DOWN TO NEXT PLUG & DIDN'T SEE MUCH OF ANYTHING IN THAT PLUG	
11/22/21	15:30	16:00	0.50	CIRC. HOLE CLEAN	
11/22/21	16:00	18:30	2.50	CONTINUE WASHING TO 3500'	
11/22/21	18:30	21:30	3	CIRCULATE WELL CONDITION/CLEAN HOLE	
11/22/21	21:30	0:00	2.50	MIRU CORETECH WL RIH MAKING STOPS TO 3450' CHECK GYRO RDMO CORE-TECH.	
11/23/21	0:00	2:30	2.50	TOOH LD BIT & BIT SUB.	
11/23/21	2:30	3:30	1	PU 9 5/8 BIT & SCRAPER TIH TO 454' PUH WORK SCRAPER @250'-270' 3TIMES TOOH LD BIT & SCRAPER.	
11/23/21	3:30	5:30	2	TIH OPEN ENDED TO 3500' W/ 4.5" DRILL PIPE.	
11/23/21	5:30	7:30	2	CIRCULATE HOLE.	
11/23/21	7:30	8:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (NEXTIER).	
11/23/21	8:00	8:30	0.50	PUMP 365 SX, 15.8 PPG, 1.17 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 2538 FT, BOC 3500 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 3500 FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	

Well:	PURDY #1			Spud Date:	8/14/1971 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	PURDY #1
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	11/21/21			End Date:	2/15/22
Datum:	RKB @ 4965			Well UWI:	PURDY #1
Report Date	Time From	Time To	Duration (hr)	Operation	
11/23/21	8:30	9:00	0.50	TOH 22 JTS. DP, PUMP 5 BBLS. TO ENSURE FLOW THROUGH DP, TOH 12 MORE JTS. TO 2000'	
11/23/21	9:00	9:30	0.50	CIRC. TO CLEAR PIPE & HOLE OF CMT. L/D 4 MORE JTS. TO 1800'	
11/23/21	9:30	12:00	2.50	WAIT ON CEMENT - HELD PJSM W/ CORETECH & RIG CREW, RIGGED UP SLICKLINE TO TAG, RIH TO END OF DP	
11/23/21	12:00	13:00	1	RIH TAG CMT @ 2539' POOH, R/D SLICKLINE	
11/23/21	13:00	13:30	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (NEXTIER).	
11/23/21	13:30	14:00	0.50	PUMP 355 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 1334 FT, BOC 1800 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 1800 FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
11/23/21	14:00	14:30	0.50	TOH L/D 28 JTS. TO 577'	
11/23/21	14:30	15:00	0.50	CIRC. HOLE CLEAN OF CEMENT	
11/23/21	15:00	16:30	1.50	WAIT ON CEMENT - HELD PJSM W/ CORETECH & RIG CREW, RIGGED UP SLICKLINE TO TAG, RIH TO END OF DP	
11/23/21	16:30	17:00	0.50	PER COA STEP 33 NO FLUID OR GAS MIGRATION WELL STATIC.	
11/23/21	17:00	17:30	0.50	RIH TAG CMT. @1334 POOH, R/D SLICKLINE	
11/23/21	17:30	17:45	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (NEXTIER).	
11/23/21	17:45	18:00	0.25	PUMP 110 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 490 FT, BOC 575 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (OH): 575 FT, TOP (NA): ##### FT, TOC IN CSG: ##### FT	
11/23/21	18:00	18:30	0.50	PUH DP @270' CIRCULATE HOLE	
11/23/21	18:30	19:00	0.50	RU HEATED WATER TO NEXTIER PUMP 80bbl's HEATED SURFACTANT.	
11/23/21	19:00	22:00	3	WAIT ON CEMENT TO TAG & SURFACTANT.	
11/23/21	22:00	23:00	1	MIRU PATRIOT WL RIH TAG TOC @490' CALL OXY BOB.	
11/23/21	23:00	23:30	0.50	TIH TO 490'.CIRCULATE HOLE VOLUME.	
11/23/21	23:30	23:45	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (NEXTIER).	

Well:	PURDY #1			Spud Date:	8/14/1971 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	PURDY #1
Event:	ABANDONMENT			Rig Name:	ENSIGN 122
Start Date:	11/21/21			End Date:	2/15/22
Datum:	RKB @ 4965			Well UWI:	PURDY #1
Report Date	Time From	Time To	Duration (hr)	Operation	
11/23/21	23:45	0:00	0.25	PUMP 75 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 342 FT, BOC 490 FT SQUEEZE: (YES/NO), EQUIPMENT: (CICR/PACKER/NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: ##### FT	
11/24/21	0:00	0:30	0.50	PUH TO 270' CIRCULATE 2 HOLE VOLUMES	
11/24/21	0:30	4:00	3.50	WAIT ON CEMENT TO TAG.	
11/24/21	4:00	5:00	1	MIRU PATRIOT WL RIH TAG TOC @342'.POOH.RU 9 5/8" CIBP RIH SET @260',PUH STACK BACK DOWN VERIFY SET.POOH RDMO WL.	
11/24/21	5:00	5:30	0.50	TIH TO 260'.CIRC FLUID OUT OF HOLE W/ AIR.	
11/24/21	5:30	6:00	0.50	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (NEXTIER).	
11/24/21	6:00	6:30	0.50	PUMP 87 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 0 FT, BOC 260 FT SQUEEZE: (NO), EQUIPMENT: (NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: 0 FT	
11/24/21	6:30	7:00	0.50	TOH L/D ALL BUT 1 JT. TOP WELL OFF WITH 2 BBLS. 10 SKS, 1.20 YLD, 15.8 PPG CMT FROM 26' TO 0 (TOTAL OF 97SX)	
11/24/21	7:00	9:30	2.50	NIPPLE DOWN BOP - CLEAN PITS	
11/24/21	9:30	14:00	4.50	RIG DOWN PREP FOR RIG MOVE ON MON AFTER THANKSGIVING HOLIDAY	
11/29/21	0:00			MOVE RIG OUT	
2/15/22	8:00	9:00	1	DUG UP SURFACE CASING	
2/15/22	9:00	10:00	1	CUT CASING 6' BELOW GL, CEMENT AT SURFACE	
2/15/22	10:00	11:00	1	CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO	
2/15/22	11:00	12:00	1	BACKFILLED	
2/15/22	12:00	12:00	0	PLACED MARKER BALL	