

FORM

21

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402986111

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10133	Contact Name: Mandi Walker	Pressure Chart		
Name of Operator: HILCORP ENERGY COMPANY	Phone: (346) 237-2177	Cement Bond Log		
Address: P O BOX 61229		Tracer Survey		
City: HOUSTON State: TX Zip: 77208 Email: mwalker@hilcorp.com		Temperature Survey		
API Number: 05-067-06164	OGCC Facility ID Number: 214561	Inspection Number		
Well/Facility Name: ARGENTA-UTE(EPA)	Well/Facility Number: 2			
Location QtrQtr: NWSE Section: 31 Township: 34N Range: 10W Meridian: M				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date: _____

Test Type:☐ Test to Maintain SI/TA status☒ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities: _____**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
	4485 -4916	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

5961

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
03-09-2022	SHUT-IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
1000	1000	1000	1000	0

Test Witnessed by State Representative? ☒

OGCC Field Representative EPA

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Mandi Walker

Title: Operation Regulatory Tech

Email: mwalker@hilcorp.com

Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY:

Attachment List

Att Doc Num

Name

402986123	MECHANICAL INTEGRITY TEST
402986125	PRESSURE CHART
402986127	OTHER

Total Attach: 3 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)