



<div>  <div>Daily Operations</div> </div>				
Well Name: CARPIO A26-05				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/14/2021	SAFETY MEETING TBG-40PSI CSG-300PSI BH-0PSI SPOT IN EQUIPMENT. PREP FOR HIGH WINDS. SECURE LOCATION AND EQUIPMENT FOR SHUT DOWN.
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/16/2021	SAFETY MEETING TBG-40PSI CSG-300PSI BH-0PSI MIRU RIG AND EQUIPMENT. TEST BOPS 250PSI LOW-2500PSI HIGH. GOOD TEST. CONTROL WELL W/ 110BBLS OF FW. WELL STATIC. ND TREE, NU BOPS. POOH W/ 38 STANDS. LEFT KILL STRING IN THE HOLE. WINTERIZE PUMP AND EQUIPMENT. SWFN.
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/17/2021	SAFETY MEETING TBG-0PSI CSG-0PSI BH-0PSI START AND INSPECT EQUIPMENT. FINISH POOH W/ TBG. FULL RECOVERY. RU WIRELINE AND RIH W/ CIBP FOR 4.5" CSG AND SET @ 6492'. DUMP BAIL 2SK CMT CAP. LOAD HOLE AND TEST 500PSI 15 MINUTES. GOOD TEST. RIH W/ 2-1' PERF GUNS AND SHOT HOLES @ 2500' & 2000'. RIH W/ CICR ON 2.375" TBG AND SET @ 2400'. CIRC 30BBLS OF FW. GOOD RETURNS, NO OIL OR GAS. PUMPED COURTESY SQUEEZE AS FOLLOWS: 190SKS G NEAT 15.8PPG 1.15Y 7-PH 0PPM CHLORIDES. POOH W/ TBG/STINGER. WINTERIZE PUMP AND EQUIPMENT. SWFN.
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/18/2021	SAFETY MEETING CSG-0PSI BH-0PSI STTART AND INSPECT EQUIPMENT. DURING INSPECTION WE DISCOVERED SOMEONE STOLL 200BLLS OF FW. BOTTOMED OUT THE FW TANK. CALLED IT IN TO CHEVRON. CALLED OUT MORE FLUID. FLUID WONT ARRIVE UNTIL 1PM. DECIDED TO SHUT DOWN FOR THE DAY. SWFN
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/20/2021	SAFETY MEETING CSG-0PIS BH-0PSI START AND INSPECT EQUIPMENT. TOP OFF WELL. RIH W/ JET CUTTER AND CUT CSG @ 1122'. CIRC 60BBLS OF FW. GOOD CIRC. NO OIL OR GAS. ND BOPS, UNALND CSG. NU BOPS W/ 4.5" RAMS. PUMPED 1ST STAGE OF SURFACE PLUG AS FOLLOWS; 115SKS G NEAT 15.8PPG 1.15Y 7-PH 0PPM CHLORIDES. POOH W/ CSG. FULL RECOVERY. WOC SWFN.
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	12/21/2021	SAFETY MEETING BH-0PSI START AND INSPECT EQUIPMENT. RIH W/ TBG AND TAGGED TOC @ 790'. PUMPED SURFACE PLUG AS FOLLOWS: 120 SKS G NEAT 15.8PPG 1.15Y 7-PH 0PPM CHLORIDES. POOH W/ TBG. ND BOPS, TOP OFF WELL.RD RIG AND EQUIPMENT. MOVE OUT
<div> <div>Page 1/2</div> <div>Report Printed: 3/29/2022</div> </div>				

<div><div><div>Daily Operations</div></div><div>Well Name: CARPIO A26-05</div></div>				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
CARPIO A26-05	05-123-22849	PLUG AND ABANDON	3/1/2022	CARPIO CUT & CAP PRODUCTION CSG: N/A SURF CSG TAG: 5' SURF CSG PRESSURE: 0# CUT DEPTH: 4'10" SCKS CEMENT ADDED: 0 NO STAINING, NO TRASH, NO CMT IN VALVES
Page 2/2				
Report Printed: 3/29/2022				