

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

04/18/2022

Document Number:

403019319

## FIELD OPERATIONS NOTICE

The Form 42 shall be submitted as required by Rule, Notice to Operators, Policy, or Condition of Approval.

A Form 42 Update shall be submitted to revise the scheduled date or time on a previous Form 42 - Advance Notice of Field Operations.

A Form 42 Update must be for the same well, location, or facility and for the same Field Operation as a previous Form 42.

NOTE: Operator's Contact for Advance Notices of Field Operations should be available 24 hours a day, 7 days a week and should have the most current scheduling information for the operation. Operator's Contact for other notices should be able to respond to questions regarding the reported information.

Update of a previous Form 42 Notice NO

### Entity Information

OGCC Operator Number: 10464

Contact Person: Reed Fischer

Company Name: CATAMOUNT ENERGY PARTNERS LLC

Phone: (720) 484-2346

Address: 1001 17TH STREET STE 1160

Fax: (720) 484-2363

City: DENVER State: CO Zip: 80202

Email: rfischer@catamountep.com

API #: 05 - 067 - 05545 - 00

Facility ID: 214219

Location ID: 385407

Facility Name: IGNACIO 34-8 (OWP) 3-18

☒ Submit By Other Operator

Sec: 18

Twp: 34N

Range: 8W

QtrQtr: SWNW

Lat: 37.218304 Long: -107.792089

### START OF PLUGGING OPERATIONS - 48-hour notice required

Date: 04/21/2022 Time: 08:30 (HH:MM)

Is the estimated duration of the Plugging Operations for this Well anticipated to last for longer than one day? Yes

If YES, describe the estimated anticipated duration of these operations:

This orphan well requires a drill-out of the top plug & surface casing shoe plug before cleaning out to the top of the prod casing stub reported @ 1320'. Before plug drill-out, the immediate ground around the surf casing will be excavated in order to remove a 1/2" pipe installed/tapped into the surf. casing. Prepping the road access, the excavation, the casing patch & backfill is estimated to take 3 days & will be completed prior to move in of the service rig.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct and complete.

Print Name: Reed Fischer

Email: rfischer@catamountep.com

Signature: \_\_\_\_\_

Title: Engineering Advisor

Date: 04/18/2022