



## Daily Operations

Well Name: WIEST J28-25

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
WIEST J28-25	05-123-26341	PLUG AND ABANDON	2/1/2022	IWP: 820 PSI / 820 PSI / 0 PSI HELD PJSM. CHECK PSI AND FORM 17. FINISH RU. INCINERATE TO CONTROL WELL W/ RPS, RD RPS. ND WH, TEST AND NU BOP. POOH AND LD ALL TBG. RU WL, RIH AND SET CIBP @ 6,952', DUMP BAIL, FILL, PSI TEST SUCCESSFULLY, RIH W/ 2ND CIBP AND SET @ 4,829', DUMP BAIL, RD WL. PREP FOR WINTER STORM. SDFN. EST RIG MOVE: 2/3
WIEST J28-25	05-123-26341	PLUG AND ABANDON	2/3/2022	IWP: 0 PSI / 0 PSI DELAYED START DUE TO WEATHER/COLD. HELD PJSM. SHOVELED, CLEARED SNOW. TROUBLE STARTING EQUIPMENT (HEATER, RIG, PUMP). RU WL, RIH AND SET CIBP @ 2,426', DUMP BAIL, RIH W/ JET CUTTER AND CUT CASING @ 800', RD WL. ND BOP AND WH, UNLAND CASING, NU BOP AND SPOOL. SDFN. EST RIG MOVE: 2/4
WIEST J28-25	05-123-26341	PLUG AND ABANDON	2/4/2022	IWP: 0 PSI / 0 PSI HELD PJSM. CIRC HOLE W/ 80 BBL. RU CEMENTERS, PUMP 10 BBL MUD FLUSH, 5 BBL SPACER, 170 SX OF CLASS G 15.8 PPG, 1.15 YLD CMT W/ POLY FLAKE AND 3% CC. POOH AND LD CASING, 20 JTS AND A CUT. WOC. RIH AND TAG TOC W/ WS @ 480'. PUMP 136 SX CLASS G 15.8 PPG CMT TO SURFACE, RD CEMENTERS, POOH AND LD WS. ND BOP, NU NIGHT CAP. RR AND RD. MOVE TO ACHZIGER 11-33. RIG MOVE: 2/4
WIEST J28-25	05-123-26341	PLUG AND ABANDON	3/21/2022	WIEST J28-25 WELL HEAD CUT & CAP Production Casing Tag: N/A Surface Casing Tag: 7' 0 sacks cement added to production casing 0 sacks cement added to surface casing Cut depth: 6' below grade Bradenhead Pressure: 0 PSI Production Casing Pressure: N/A