



Cement Ticket

Customer Name Noble Energy	Date Of Service: 4/1/2022
--------------------------------------	-------------------------------------

Location Wilmoth #14-03	County Weld County, CO	Equipment C1003
-----------------------------------	----------------------------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			
Description	Qty	Rate	Total
Miscellaneous			

defoamer
retarder
rigless P&A charge
water bobtail hours

Description of Work	Start Time 12:00 pm	Stop Time 06:30 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2514-ABN Gate to gate: 12:00 pm – 5:30 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,493' inside 4-1/2" 15.1# casing, pump down tubing, pumped 30 bbl. water, pumped 5 bbl. LCM pill, displaced with 24.3 bbl. waited 30 minutes, established circulation with 68 bbl. of water, pumped 43 bbl. additional water, pumped 5 bbl. freshwater spacer, mix and pumped 19 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 3.9 bbl. of slurry, displaced with 24.6 bbl. to cover from 6,493' to 6,199', RD valve, wash out pump, RD equipment, MOB to shop Non rev: post trip, clean and drain truck, load cement

Payroll Section						
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total		
Supervisor Rascon, Aron	0.00	0.00	0.00	0.00	0.00	
Operator Pena, Marcos	5.50	0.00	1.00	6.50	6.50	
Derrick Retana Portillo, Gerardo	5.50	0.00	1.00	6.50	6.50	
FloorHand Meza, Abraham	5.50	0.00	1.00	6.50	6.50	

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: