

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403009409
Receive Date:
04/25/2022

Report taken by:
Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 17035 Initial Form 27 Document #: 402582867

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: 1Q 2022 update to REM # 17035

SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION	Facility ID: 334872	API #:	County Name: GARFIELD
Facility Name: SAMPLE-67S92W 17SENW	Latitude: 39.444880	Longitude: -107.686440	
** correct Lat/Long if needed: Latitude: 39.444597		Longitude: -107.686826	
QtrQtr: NWSE	Sec: 17	Twp: 7S	Range: 92W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications OH Most Sensitive Adjacent Land Use Rangeland
Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes
Is groundwater less than 20 feet below ground surface? No

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- | | | |
|--|--|--|
| <input checked="" type="checkbox"/> E&P Waste | <input type="checkbox"/> Other E&P Waste | <input type="checkbox"/> Non-E&P Waste |
| <input checked="" type="checkbox"/> Produced Water | <input type="checkbox"/> Workover Fluids | _____ |
| <input type="checkbox"/> Oil | <input type="checkbox"/> Tank Bottoms | |
| <input type="checkbox"/> Condensate | <input type="checkbox"/> Pigging Waste | |
| <input type="checkbox"/> Drilling Fluids | <input type="checkbox"/> Rig Wash | |
| <input type="checkbox"/> Drill Cuttings | <input type="checkbox"/> Spent Filters | |
| | <input type="checkbox"/> Pit Bottoms | |
| | <input type="checkbox"/> Other (as described by EPA) | _____ |

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	30x30	Lab Analysis
Yes	SOILS	60x60x70	Lab Analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Please see COGCC Document 402924072 for a description of activities completed prior to 1/20/2022.

Please see attached Report of Work Completed (ROWC) summarizing quarterly groundwater sampling, continued operations and maintenance of a soil vapor extraction (SVE)/ air sparge (AS) remediation system to remediate hydrocarbons associated with the dumphine release during the first quarter (1Q) 2022.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

At this time no additional soil sampling is needed to delineate impacts related to the source area (at a later date sampling will be required to determine effectiveness of SVE/AS remediation approach). Additional soil samples will be collected to determine next steps of the impacted soil stockpiled onsite. These sampling activities were postponed during the first quarter of 2022 due to seasonal weather and site ground conditions. Once weather and site ground conditions allow, additional stockpile soil sampling will take place. All future soil samples will be submitted for laboratory analysis of arsenic, barium, cadmium, chromium VI, nickel, selenium, pH, SAR, TPH, BTEX, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, 1-methylnaphthalene, 2-methylnaphthalene, fluorene, and naphthalene per the COGCC's approval via COGCC Document 402619378.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Caerus will continue to gauge and sample all groundwater monitoring wells on a quarterly basis. All future groundwater samples will be submitted for the analysis of BTEX-only per the Directors approval in COGCC Document 402853537.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0

Number of soil samples exceeding 915-1 _____

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 2500

NA / ND

-- Highest concentration of TPH (mg/kg) _____

-- Highest concentration of SAR _____

BTEX > 915-1 Yes

Vertical Extent > 915-1 (in feet) _____

Groundwater

Number of groundwater samples collected 13

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet) 63'

Number of groundwater monitoring wells installed 11

Number of groundwater samples exceeding 915-1 1

-- Highest concentration of Benzene (µg/l) 28

-- Highest concentration of Toluene (µg/l) 10.6

ND Highest concentration of Ethylbenzene (µg/l) _____

ND Highest concentration of Xylene (µg/l) _____

NA Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected

_____ Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Background samples were collected from SB01 on the southeast side of the pad location from undisturbed soil. Data and sampling details can be referenced in COGCC Document Number 402582867.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____

Volume of liquid waste (barrels) _____

Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Please see " Remediation Summary".

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Full delineation of the plume has been determined.

Please refer to COGCC Document Number 402924072 for all recent assessment and remediation activities completed at the site prior to January 20, 2022.

To date, Caerus has installed one air sparge (AS) well and one SVE well within the release footprint. By using a 1/8 horsepower (hp) blower mounted to a solar trailer skid connected to SVE1 (remediation trailer setup on December 20, 2021), the blower is pulling entrained hydrocarbons from the subsurface soils to remediate dissolved phase hydrocarbons. Additionally, Caerus utilizes their SVE/AS pilot skid trailer on a weekly basis when not being used at other locations to assist with pulling and effectively removing entrained hydrocarbons from the subsurface soils to remediate dissolved phase hydrocarbons. The AS and SVE well locations can be referenced in the enclosed Figure 2 of the attached ROWC. Additional remedial activities are summarized in the attached ROWC.

Caerus had planned to complete a pilot bench test during the 1Q 2022 to explore remediating low level PAH exceedances remaining in the impacted material stockpiled onsite. Due to the seasonal weather and site ground conditions no pilot bench test was completed associated with the stockpiled soil during the 1Q 2022. Caerus plans to complete these activities during the 2Q of 2022 when weather and site ground conditions permit. Test results will be presented in the 2Q 2022 Form 27.

Soil Remediation Summary

In Situ

Ex Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____

Yes _____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Natural Attenuation

_____ Excavate and onsite remediation

_____ Other _____

No _____ Land Treatment

No _____ Bioremediation (or enhanced bioremediation)

No _____ Chemical oxidation

No _____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Delineation of the groundwater plume is confirmed in cardinal directions. Moving forward Caerus will continue to gauge and sample all groundwater monitoring wells on a quarterly basis. Per the approval of COGCC Document Number 402853537 all future groundwater samples will be submitted for BTEX.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

None

Volume of E&P Waste (solid) in cubic yards 744

E&P waste (solid) description Impacted soil

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: Greenleaf Environmental Services

Volume of E&P Waste (liquid) in barrels 40

E&P waste (liquid) description impacted soil mixed with hydrovac rinsate

COGCC Disposal Facility ID #, if applicable: 426582

Non-COGCC Disposal Facility: _____

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

Compliant with Rule 913.h.(1).

Compliant with Rule 913.h.(2).

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? No

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? No

Is additional groundwater monitoring to be conducted? Yes

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Full delineation of the plume has been determined. Once Caerus determines a path forward with the treatment/use of the impacted soil onsite, the former excavation footprint will be backfilled to existing grade.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 11/17/2020

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/17/2020

Proposed site investigation commencement. 11/17/2020

Proposed completion of site investigation. 10/14/2021

REMEDIAL ACTION DATES

Proposed start date of Remediation. 01/07/2021

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: `Dustin Held _____

Title: Sr. Consultant, Geologist _____

Submit Date: ` 04/25/2022 _____

Email: dustin.held@wsp.com _____

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Steven Arauza _____

Date: 05/18/2022 _____

Remediation Project Number: 17035 _____

Condition of Approval**COA Type****Description**

	Per Rule 905.e.(2).G, Operator will ensure compliance with Table 915-1 prior to reuse of treated oily waste (excavated soil) for backfill.
1 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403009409	FORM 27-SUPPLEMENTAL-SUBMITTED
403019016	REMEDATION PROGRESS REPORT

Total Attach: 2 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)