

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8
Windsor, CO 80550
+1 9702890506
alison.strain1@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

DATE 02/27/2022 TERMS NET 90

DUE DATE 05/28/2022

COMPANY MAN:

Nathan Scott

LOCATION:

Howard 01

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge			
	Environmental fee			
	High Pressure Iron with Restraints			
	Bulk Material Mixing Service Charge			
	Pickup Mileage			
	Cement Pump and Pneumatic Bulker Milage			
	Fresh Water bobtail			
	Class G cement with Thixotropic additive pack			
	Defoamer			

PAID

CP11

Status: 2-7/8" 6.5#, EOT: 4500', rig up lines, pressure test lines, pumped 20 bbls H2O, got circulation mix and pump 110 sks cement type thixo 14.5 # 1.50 yield, displace with 24.3 bbl H2O, rig down lines wash out, rig down winterize pump drive equipment back to Swabbco yard

P.

T

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

DATE 02/28/2022 TERMS NET 90

DUE DATE 05/29/2022

COMPANY MAN:

Nattan Scot

LOCATION:

Howard 01

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge			
	Environmental fee			
	High Pressure Iron with Restraints			
	Pickup Mileage			
	Cement Pump and Pneumatic Bulker Milage			
	Fresh Water bobtail			
	Class G cement with Thixotropic additive pack			
	Bulk Material Mixing Service Charge			
	Defoamer			

CP11

P/

Status: 2-7/8" tubing, EOT:2600' , pump 20bbl lead h2o, pump Thixo cement 80 sxs, 21 bbl, displace 24 bbl h2o, wash up, 2600-1850 plug, tag verified, wait EOT @ 850, pump 20 bbl lead 850-650', pump Thixo cement 40 sxs, 11 bbl , displace 3.7 bbl H2O, wash up, road to yard.

T

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8
Windsor, CO 80550
+1 9702890506
alison.strain1@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

DATE 03/01/2022 TERMS NET 90

DUE DATE 05/30/2022

COMPANY MAN:

Nate

LOCATION:

Howard 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
03/01/2022	4 Hour Cementer Charge			
	High Pressure Iron with Restraints			
	Pickup Mileage			
	Cement Pump and Pneumatic Bulker Milage			
	Fresh Water bobtail			
	Fresh Water (bbl)			
	Class G Neat Cement			
	Defoamer			
	Environmental fee			

CP11

Status: 2-7/8 tbg. EOT @ 790', surface @ 407', 20bbl lead H2o, circ, pump G neat cement 368sxs , 75.4 BBL to surface, good returns, wait rig Pooh, pump and top well off with 20sxs, R/D road to yard