



Cement Ticket

Customer Name Chevron	Date Of Service: 4/22/2022
---------------------------------	--------------------------------------

Location Schmidt #19-09G	County Weld County, CO	AFE	Equipment C1003
------------------------------------	----------------------------------	------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total	
Miscellaneous				defoamer
Miscellaneous				extra cement
Miscellaneous				retarder
Miscellaneous				rigless p&A charge
Miscellaneous				water bobtail hour
Miscellaneous				wireline credit (tubing already at depth)

Description of Work	Start Time 10:30 am	Stop Time 04:30 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2486-ABN Patricia Albidez Gate to gate: 10:30 am –2:30 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 7,208' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 6 bbl. LCM pill, displaced with 27.1 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 51 bbl. of water, pumped 135 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 41 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 8.4 bbl. of slurry, displaced with 26.2 bbl. to cover from 7,208' to 6,607', RD valve, wash out pump, RD equipment, MOB to next location Non rev: post trip truck, loaded cement

Payroll Section						
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total		
Supervisor	Rascon, Aron	0.00	0.00	0.00		0.00
Operator	Pena, Marcos	5.00	0.00	1.00		6.00
Derrick	Held, Robert	5.00	0.00	1.00		6.00
FloorHand	Meza, Abraham	5.00	0.00	1.00		6.00

No UnReported Incidents Per My Signature

 Ranger Tool Pusher

 Customer/Agent: