

Oxy COA Operations Summary

Well:	USA 2-36	Spud Date:	11/26/2007 12:30:00 PM
Project:	COLORADO-WELD-NAD83-UTM13	Site:	USA 2-36 PAD
Event:	ABANDONMENT	Rig Name:	AXIS 711
Start Date:	4/15/22	End Date:	5/10/22
Datum:	EN005 15'KB @ 5000	Well UWI:	0512325256
Department		Approved By	Date Approved
Lead Wellservice		Rigo Cintora	05/17/2022
Engineer		Dakota Spellman	05/18/2022
3/15/22			
Time From	Subcode	Subcode Description	Operation
10:00	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	FORM 17 TEST NO FLUIDS, SC START 5 PSI AND SC END 0 PSI.
4/11/22			
Time From	Subcode	Subcode Description	Operation
	Form 42 Submit with	Form 42 Submit with 48 Hours Notice	THE TENTATIVE MIRU DATE FOR AXIS 711 TO BEGIN (P&A) OPERATIONS IS THURSDAY 4/14/2022 @ 9AM PLEASE FILE THE FORM 42 AT YOUR EARLIEST CONVENIENCE. FORM 42: APPROVED , START DATE: 04/4/2022; 09:00AM, RU 4/15/22 @ 7AM
4/15/22			
Time From	Subcode	Subcode Description	Operation
	Form 42 Submit with	Form 42 Submit with 48 Hours Notice	FORM 42 SENT 4/11/22 FOR RU 4/14/22
	Signs Posted for Nei	Signs Posted for Neighborhoods	COA: Prior to commencing operations, the operator will post signs in conspicuous locations. The signs will indicate plugging and abandonment operations are being conducted, the well name, well, and the applicable contact information. Signs will be placed so as not to create a potential traffic hazard. DONE
4/18/22			
Time From	Subcode	Subcode Description	Operation
	Shallowest Hydrocarb	Shallowest Hydrocarbon Static Conditions	COA: AFTER PLACING THE SHALLOWEST HYDROCARBON ISOLATING PLUG @ 7125', OPERATOR MUST WAIT A SUFFICIENT TIME TO CONFIRM STATIC CONDITIONS. PLUG SET 4/18/22, 30MINS , CONFIRMED STATIC CONDITIONS
4/20/22			
Time From	Subcode	Subcode Description	Operation
18:30	WOC Requirement	WOC Requirement	COA: WOC 8 HRS, THE PLUG @ 2400' NEED TO BE PLACED AND HAVE AN 8HR WOC, TO ASSURE THAT ALL FLUID MIGRATION HAS BEEN STOPPED

4/21/22

Time From	Subcode	Subcode Description	Operation
15:30	Verify No Migration	Verify No Migration Before SC Shoe Plug	COA: NO EVIDENCE OF PRESSURE OR FLUID MIGRATION, BEFORE SC SHOE PLUG 2HR BUILDUP CONDUCTED, ALL VALVES SHOWED 0PSI WITH NO LELS OR SIGNS OF GAS MIGRATION
19:00	WOC Requirement	WOC Requirement	COA: CEMENT WAS NOT CIRCULATED TO SURFACE, THEN WOC 4 HRS
	WOC Requirement	WOC Requirement	COA: 2400' PLUG PUMPED @16:00 4/20/22, WOC OVERNIGHT, CHECKED PRESSURES AT 7AM 4/21/22, PRESSURE WAS SUSTAINED

4/22/22

Time From	Subcode	Subcode Description	Operation
17:30	Controlled Venting a	Controlled Venting and Vapors	COA: Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.
17:35	All Plugs Pumped Min	All Plugs Pumped were a Minimum of 100' Long	COA: Leave at least 100' of cement in the wellbore for each plug.
	Plug Tag Requirement	Plug Tag Requirement	COA: SC SHOE PLUG PUMPED @ 17:00 4/21/22, WOC OVERNIGHT (14HRS) AND TAGGED TOC@ 615' MUST BE @784' OR SHALLOWER, REQUIREMENT MET