



Cement Ticket

Customer Name Chevron	Date Of Service: 5/9/2022
---------------------------------	-------------------------------------

Location Stroh H12-18	County Weld County, CO	AFE	Equipment C1003
---------------------------------	----------------------------------	------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total	
Miscellaneous				defoamer
Miscellaneous				retarder
Miscellaneous				rigless P&A charge
Miscellaneous				water bobtail hours

Description of Work	Start Time 04:45 am	Stop Time 01:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2143-ABN Patricia Albidrez Gate to gate: 6:00 am –1:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,831' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 6 bbl. LCM pill, displaced with 25.6 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 35 bbl. of water, pumped 145 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 24.6 bbl. to cover from 6,831' to 6,318', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section						
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total		
Supervisor	Rascon, Aron	0.00	0.00	0.00		0.00
Operator	Pena, Marcos	8.00	0.00	0.25		8.25
Derrick	Meza, Abraham	7.00	0.00	0.25		7.25

No UnReported Incidents Per My Signature

 Ranger Tool Pusher

 Customer/Agent: