



Cement Ticket

Customer Name Chevron	Date Of Service: 5/11/2022
---------------------------------	--------------------------------------

Location Kissler K21-32D	County Weld County, CO	AFE	Equipment C1003
------------------------------------	----------------------------------	------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total	
Miscellaneous				defoamer
Miscellaneous				retarder
Miscellaneous				rigless P&A charge
Miscellaneous				water bobtail hours
Miscellaneous				wireline gauge ring charge

Description of Work	Start Time 05:00 am	Stop Time 01:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2454-ABN Patricia Albidrez Gate to gate: 6:00 am -1:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 7,039' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 4 bbl. LCM pill, displaced with 26.4 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 66 bbl. of water, pumped 165 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25.6 bbl. to cover from 7,039' to 6,526', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section					
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total	
Supervisor Rascon, Aron	0.00	0.00	0.00	0.00	0.00
Operator Pena, Marcos	8.00	0.00	0.00	0.00	8.00
Derrick Meza, Abraham	8.00	0.00	0.00	0.00	8.00

No Unreported Incidents Per My Signature

 Ranger Tool Pusher

 Customer/Agent: