



425335

Rig # 807-Milliken

Cement Ticket

Customer Name	Date Of Service:
Chevron	5/12/2022

Location	County	AFE	Equipment
Schmidt 25-8F	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer
retarder
rigless P&A
Charge
water bobtail
hours
wireline
credit (tubing
already at
depth)

Description of Work	Start Time 05:00 am	Stop Time 01:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2624-ABN Patricia Albidez Gate to gate: 6:00 am –1:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 7,220' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 1 bbl. LCM pill, displaced with 27.1 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 52 bbl. of water, pumped 115 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 25 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 5.2 bbl. of slurry, displaced with 26.8 bbl. to cover from 7,220' to 6,853', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section					
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total	
Supervisor Rascon, Aron	0.00	0.00	0.00	0.00	
Operator Pena, Marcos	8.00	0.00	0.00	8.00	
Derrick Meza, Abraham	8.00	0.00	0.00	8.00	

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: