

Click here to reset the form

FORM  
21  
Rev 9/14

State of Colorado  
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative. Injection wells tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

OGCC Operator Number: 100322	Contact Name and Telephone Edgar Chavez
Name of Operator: Chevron	No: (970) 673-5129
Address:	Email: edgarchavez@chevron.com
City: State: Zip:	
API Number: 05-123-15564 OGCC Facility ID Number:	
Well/Facility Name: PATRIOT	Well/Facility Number: B16-12
Location QtrQtr: NW/SW Section: 16 Township: 5N Range: 64W Meridian: 6	

FOR OGCC USE ONLY

Document Number:

Date Received:

Complete the  
Attachment Checklist

	Oper	OGCC
Pressure Chart	✓	
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Last MIT Date:

Test Type:

☒ Test to Maintain SI/TA status

☐ 5- year UIC

☐ Reset Packer

☐ Verification of Repairs

☐ Annual UIC Test

Describe Repairs or Other Well Activities: COMPLETE CHARTED MIT

Wellbore Data at Time of Test

Injection/Producing Zone(s) COD	Perforated Interval: 6813-6827	Open Hole Interval: N/A
------------------------------------	-----------------------------------	----------------------------

<b>Casing Test</b> Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth 6763'

Tubing Casing/Annulus Test

Tubing Size: 2 3/8	Tubing Depth: 5724'	Top Packer Depth:	Multiple Packers? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
-----------------------	------------------------	-------------------	--

Test Data

Test Date 05/27/2022	Well Status During Test SI	Casing Pressure Before Test 0	Initial Tubing Pressure 0	Final Tubing Pressure 0
Casing Pressure Start Test 382	Casing Pressure - 5 Min. 379	Casing Pressure - 10 Min. 378	Casing Pressure Final Test 377	Pressure Loss or Gain During Test -5
Test Witnessed by State Representative? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		OGCC Field Representative (Print Name):		

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Edgar Chavez

Signed: Edgar Chavez

Title: Wellsite Supervisor

Date: 05/27/2022

OGCC Approval:

Title:

Date:

Conditions of Approval, if any: