

063-6254

UNION PACIFIC RESOURCES CO.
PAGE 2 REPORT

00511127

WELL: COLMENO INC.14-19

PMS# 29403

FIELD:HIGH POINT

LOCATION (4/4): SW/SW

SEC: 19 T:11S

R:50W

CO/ST:KIT CARSON/CO

KB ELEVATION: 5084'

GL: 5070' TD:

PSTD: 6789'

PERFORATIONS: 6594'-6596'

ZONE: MARROW

JOB TYPE/DESCRIPTION:MIT & LAY DN. TBG.

PRODUCTION CASING:5.5.5' 15.5 LBS.

TUBING:1 JT. 2 7/8

WORKING INTEREST: 50%

NET REVENUE INTEREST: 57.5%

AFE NUMBER: 17813

AFE \$:

SPENT THRU CSG:194,710.00

RIG COMPANY: PATRICK

LAST WELL TEST: DATE BO BW MCF

DATE

LAST PULLED:

REASON:

RPT.DATE OPER.DATE

REPORTED BY:

02/24/95 02/23/95

MIRUSU RIG UP TO PULL TBG.UNPACK WELLHEAD,UNSET TBG.ANCHOR.TOOH LAYING DN.TO FLUID
RIG UP SWAB.SWABBED DN. TO 6000'.RIG DN SWAB.FINISH LAYING DN.TBG.222 JTS.OF TBG.
PACK WELL OFF W/1 JT.TBG.SHUT WELL IN.RDSU.RU.BHP BOMBS.BHP-897.524
RIG - 1136.00 TRAILER TO HAUL TBG.- 350.00 BHP-300.00 CUMM-1786.00

02/28/95 02/27/95

MOVE RIG UP WIRELINE.RAN CSG.LOG LOOKING FOR PERFS.TAGGED BTM.@6742'.TRIP IN HOLE
W/CIBP AND SET @ 6544'.DUMP 2 SACKS CEMENT ON PLUG.TOOK 20 BBLs.OF PRODUCED H2O
W/BIOCIDE MIXED IN TO FILL CSG.
MERCURY - 1400.00 CUMM - 3186.00

03/14/95 03/13/95

CSG PRESSURE -0.MIRUHO. LOAD CSG W/99 BBLs LEASE H2O & BIOCIDE.PRESSURE CSG.TO 345 PSI.
SHUT IN FOR 30 MINS.HELD OK.BOB VANSICKLE STATE REP.ON LOCATION APPROVED IT.
PELCO - 140.00 CUMM - 3326.00