



Douglas Pass Unit 7715

API# 05-045-06408

Pipe and Fence Removal

Work Completed 6-28-2022

Description of Work Performed:

To fulfill the corrective actions stated in the Form 4 conducted by Aaron Trujillo on June 14th, 2022 (document number 696203752) Utah Gas Corp removed the fence and pipeline risers to receive approval of final reclamation at the Douglas Pass Unit 7715. The pipeline risers on location were cut and capped below surface according to current regulations. The fence was removed from this location at that time. Any soil disturbances were broadcast seeded with a native/weed-free seed mix immediately following the removal of the surface equipment.

Photo Documentation:



Riser cut and capped below surface

6/28/2022 at 1:32pm



Minimal surface disturbance following riser removal.

6/28/2022 at 1:36pm



Fence removal photograph

6/28/2022 at 1:34pm



Fence removal photograph

6/28/2022 at 1:34pm



Fence removal photograph

6/28/2022 at 1:33pm



Seed broadcasted onto disturbed areas

6/29/2022 at 8:51am