

**FORM  
INSP**Rev  
X/20

# State of Colorado

## Oil and Gas Conservation Commission

 1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
 Phone: (303) 894-2100 Fax: (303) 894-2109


Inspection Date:

06/28/2022

Submitted Date:

07/07/2022

Document Number:

701005329**FIELD INSPECTION FORM**
 Loc ID 321789 Inspector Name: Welsh, Brian On-Site Inspection ☐ 2A Doc Num:                     
**Operator Information:**OGCC Operator Number: 51065Name of Operator: LOEB LLC\* HERMAN LAddress: P O BOX 838City: LAWRENCEVILLE State: IL Zip: 62439**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested
**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE**
**Contact Information:**

Contact Name	Phone	Email	Comment
Pelton, Shane	620-617-5870	shane@loeboil.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
208025	WELL	TA	04/10/2014	OBW	017-06960	TEAGUE 34-13 2	TA

**General Comment:**

P&amp;A Inspection

**Location**Overall Good: ☒

Emergency Contact Number:

Comment:

Corrective Action:

Date: \_\_\_\_\_

Overall Good: ☒**Spills:**

Type	Area	Volume			

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**Facility ID: 208025 Type: WELL API Number: 017-06960 Status: TA Insp. Status: TA**Cement**Cement ContractorContractor Name: Hurrican Services

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 5100/2150/1390/533Cement Volume (sx): 323 SXSGood Return During Job: YESCement Type: Class H NeatComment:

PEAK WIRELINE, STERLING OILFIELD SERVICES, HALDE WATER, HURRICANE SERVICES. MIRU PEAK, RIH W/CIBP SET @ 5100' W/5 SXS CMT. PEAK, RIH W/CIBP SET @ 2150'. MIRU HURRICANE, TEST TO 300 PSIG. MIRU PEAK, RIH W/GUN, PERF @ 2100'. MIRU STERLING, RIH W/CICR. MIRU HURRICANE, PUMP 80 SXS CMT THRU W/5 SXS ON TOP. MIRU STERLING, POOH W/TBG. MIRU PEAK, RIH W/GUN, PERF @ 1390'. RIH W/GUN AND PERF @ 533'. MIRU STERLING, RIH W/CICR. MIRU HURRICANE, PUMP 50 SXS CMT THRU W/5 SXS ON TOP. MIRU STERLING, POOH W/TBG. MIRU HURRICANE, EST PRESSURE ON CSG. PUMP 183 SXS CMT W/CMT TO SFC.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	Pass	Other	Pass			

Comment: 

Location and access are farmed over

Corrective Action:

Date:

Pits: ☒ NO SURFACE INDICATION OF PIT