



437776

Rig # 807-Milliken

### Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	6/21/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
Five Rivers K04-25	Weld County, CO		C1003

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			
<b>Description</b>			
Miscellaneous			efoamer
Miscellaneous			retarder
Miscellaneous			rigless P&A charge
Miscellaneous			water bobtai
Miscellaneous			hours
Miscellaneous			wireline
Miscellaneous			gauge ring
Miscellaneous			charge

<b>Description of Work</b>	<b>Start Time</b> 05:00 am	<b>Stop Time</b> 01:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2530-ABN Patricia Albidrez Gate to gate: 6:00 am – 1:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,887' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 5 bbl. LCM pill, displaced with 25.8 bbl. waited 30 minutes, established circulation with 43 bbl. of water, pumped 120 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25 bbl. to cover from 6,887' to 6,374', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section					
Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	8.00	0.00	0.00	8.00
Derrick	Meza, Abraham	8.00	0.00	0.00	8.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: