

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791

Bob Donnelly

Sterling, Colorado 80751

970 mobile 580-7480 Bob
SOLD
TO

E. Doyle Huckabay, Ltd.
P. O. Box 689
Tyler, Texas 75710

INVOICE DATE 7/18/95

WELL Flader #4

INVOICE NO. 95-139

Plugged and abandoned well.
Additional charges for running tubing
back in and pumping extra cement to
cover perfs.

\$1000.00

1500.00

\$2500.00

DATE	DAY WORK	REMARKS
6/06/95	0 hours	Moved rig to Flader #4. Got stuck trying to back onto well.
6/12/95	0 hours	Hauled pumps and junk rack to lease. Had to winch rig back and forth to set on well. Riggged up on rods. Freed pump.
6/13/95	0 hours	Blew compressor seal. Came in.
6/14/95	0 hours	Fixed compressor. Pulled most of rods.
6/19/95	0 hours	Pulled rest of rods. Freed anchor. Pulled 110 joints 2 7/8" tubing. Ran into mud on tubing at 1500'.
6/20/95	0 hours	Pulled rest of tubing and anchor. Checked in on well to 2000'.
6/21/95	0 hours	Ran tubing back down well to cement perfs. Ran 180 joints.
6/22/95	0 hours	Ran 29 more joints tubing. Hauled a load of water. Pumped 25 sacks cement to cover perfs. Pulled 160 joints tubing.
6/23/95	0 hours	Pulled rest of tubing. Checked in on plug at perfs at 6390'. Top of plug at 6256'. Dug cellar. Riggged up jacks. Jacked casing head slips out of the head. Worked pipe to 35".



All open accounts are due by 10th of month following purchase. All amounts 30 days past due will be charged a FINANCE CHARGE at 1½% per month or an ANNUAL PERCENTAGE RATE of 18%.

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

Bob Donnelly

SOLD TO
E. Doyle Huckabay, Ltd.
P. O. Box 689
Tyler, Texas 75710

INVOICE DATE 7/18/95

WELL Flader #4

INVOICE NO. page 2

DATE	DAY WORK	REMARKS
6/26/95	0 hours	Worked casing to 40". Ran a shot to 3500' and came loose. Pulled 15 joints casing.
6/27/95	0 hours	Pulled casing . Ran tubing to 609'.
6/30/95	0 hours	Drove to lease. Still too muddy.
7/05/95	0 hours	Pumped 40 sacks cement at 609'. Waited 3 hours. Checked plug at 480'. Pulled tubing to 230'. Pumped 100 sacks cement. Pulled rest of tubing.
7/12/95	0 hours	Set 5 sacks cement on top of cement at 35'. Cut off surface 4' below ground level. Welded on cap.

WELL COMPLETE

THANK YOU

