

FORM
6Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

403097847

Date Received:

07/06/2022

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 100322

Contact Name: Jacqueline Buczek

Name of Operator: NOBLE ENERGY INC

Phone: (720) 771-4366

Address: 2001 16TH STREET SUITE 900

Fax:

City: DENVER State: CO Zip: 80202

Email: jacquelinebuczek@chevron.com

For "Intent" 24 hour notice required,

Name: Burns, Adam

Tel: (970) 218-4885

COGCC contact:

Email: adam.m.burns@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-21993-00

Well Name: OSTER

Well Number: 20-19

Location: QtrQtr: SWSE Section: 19 Township: 4N Range: 64W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.294217

Longitude: -104.589128

GPS Data: GPS Quality Value: 3.2 Type of GPS Quality Value: PDOP Date of Measurement: 09/30/2008

Reason for Abandonment: ☐ Dry ☒ Production Sub-economic ☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes ☐ No Estimated Depth: 820Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7068	7082			
J SAND	7549	7590			
NIOBRARA	6790	6962			

Total: 3 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	J-55	24	0	620	450	620	0	VISU
1ST	7+7/8	4+1/2	I-80	11.6	0	7667	490	7667	3829	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7501 with 2 sacks cmt on top. CIBP #2: Depth 6742 with 2 sacks cmt on top.
CIBP #3: Depth 4144 with 2 sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 35 sks cmt from 2400 ft. to 2000 ft. Plug Type: CASING Plug Tagged: ☐
Set 260 sks cmt from 820 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged: ☒
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 2500 ft. with 155 sacks. Leave at least 100 ft. in casing 2402 CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

This well is part of the AOC (Order 1V-668) Alt MIT program.
3rd party wildlife surveys will be conducted on this well prior to rigging up for P&A activities.
Notification will be given to any adjacent building unit occupants within a 1000 feet of the wellhead of planned P&A start date.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Stephanie Dionne

Title: Operations Tech Date: 7/6/2022 Email: stephanie.dionne@chevron.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McFarland, Nick Date: 7/25/2022

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 1/24/2023

Condition of Approval

COA Type

Description

	<p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	<p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations.</p> <p>2) Prior to placing the 820' plug: verify that all fluid (liquid and gas) migration has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>3) After isolation has been verified, pump surface casing shoe plug. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 570' or shallower and provide 10 sx plug at the surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug without mechanical isolation.</p> <p>5) With the Form 6 SRA operator must provide written documentation which positively affirms each COA listed above has been addressed.</p>
	<p>Due to proximity to Neres Canal, operator will use secondary containment for all tanks and other liquid containers. Operator will implement stormwater BMPs and erosion control measures as needed to prevent sediment and stormwater runoff from entering the canal.</p>
	<p>COA's provided by the operator as Best Management Practices under Technical Detail/ Comments:</p> <p>3rd party wildlife surveys will be conducted on this well prior to rigging up for P&A activities.</p> <p>Notification will be given to any adjacent building unit occupants within a 1000 feet of the wellhead of planned P&A start date.</p>
4 COAs	

Attachment List

Att Doc Num

Name

403097847	FORM 6 INTENT SUBMITTED
403098045	WELLBORE DIAGRAM
403098046	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Most recent bradenhead test 6/2/22 - 0 psi. SI since April 2016. Noble AOC. SB5 Base of Fox Hills: 464' Deepest Water Well Within One Mile: 455' Number of Wells: 31 Production within one mile: JSND, CODL, NBRR, SUSX	07/25/2022
OGLA	OGLA review is complete.	07/22/2022
Permit	Confirmed as-drilled well location. No other forms in process. Production reporting up-to-date. Confirmed productive intervals docnum: 1707283, 1465234. Reviewed WBDs. Pass.	07/14/2022

Total: 3 comment(s)