

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)894-2100 Fax (303)894-2109



FOR OGCC USE ONLY

RECEIVED
MAR 25 04
COGCC

WELL ABANDONMENT REPORT

Submit original plus one copy. This form is to be submitted as an intent whenever a plugging is planned on a borehole. The approved intent shall be valid for six months after the approval date; after that period a new intent will be required. After the plugging is complete, this form and one copy shall again be submitted as a subsequent report of the of the work as actually completed.

OGCC Operator Number: 47120
Name of Operator: Kerr-McGee Rocky Mountain Corporation
Address: 3939 Carson Avenue
City: Evans State: CO Zip: 80620
Contact Name & Phone: Elaine Winick
No: 970-330-0614
Fax: 970-330-0431

24 hour notice required, contact

API Number: 05-001-09374
Well Name: HSR-BURCHFIELD Number: 7-10
Location (QtrQtr, Sec, Twp, Rng, Meridian): SWNE Sec 10-T3S-R60W 6th P.M.
County: Adams Federal, Indian or State lease number:
Field Name: Wildflower Field Number: 92895

Complete the

Attachment Checklist

Oper OGCC

Wellbore Diagram		
Cement Job Summary		
Wireline Job Summary		

☐ Notice of Intent to Abandon

☒ Subsequent Report of Abandonment

Only complete the Following Background Information for Intent to Abandon

Reason for abandonment: ☐ Dry ☒ Production sub-economic ☐ Mechanical problems ☐ Other
Casing to be pulled: ☒ Yes ☐ No Top of casing cement: 5104'
Fish in hole: ☐ Yes ☒ No If yes, explain details below:
Wellbore has uncemented casing leaks: ☐ Yes ☒ No If yes, explain details below:
Details:

Current and Previously Abandoned Zones

Formation	Perforations Top	Perforations Bottom	Date Abandoned	Method of Isolation (None, Squeezed, BP, Cement, etc)	Plug Depth
D Sand	6346'	6352'			

Casing History

Casing String	Casing Size	Casing Depth	Cement Top	Stage Cement Top
surface	8-5/8" 24#	615'	surface	
production	4-1/2" 11.6#	6532'	5100'	

Plugging Procedure for Intent and Subsequent Report

CIBP #1 Depth 6310' with 2 sacks cmt on tc CIBP#2 Depth with sacks cmt on top.
Set _____ sks cmt from _____ ft. to _____ ft. in ☐ Casing ☐ Open Hole ☐ Annulus
Set _____ sks cmt from _____ ft. to _____ ft. in ☐ Casing ☐ Open Hole ☐ Annulus
Set _____ sks cmt from _____ ft. to _____ ft. in ☐ Casing ☐ Open Hole ☐ Annulus
Set _____ sks cmt from _____ ft. to _____ ft. in ☐ Casing ☐ Open Hole ☐ Annulus
Set _____ sks cmt from _____ ft. to _____ ft. in ☐ Casing ☐ Open Hole ☐ Annulus
Perforate and squeeze at _____ ft. with _____ sacks Leave at least 100 ft. in casing
Perforate and squeeze at _____ ft. with _____ sacks Leave at least 100 ft. in casing
Perforate and squeeze at _____ ft. with _____ sacks Leave at least 100 ft. in casing
Set 60 sacks half in, half out surface casing from 665' ft. to 530' ft.
Set 10 sacks at surface
Cut four feet below ground level, weld on plate
Set _____ sacks in rat hole Dry-Hole Marker ☐ Yes ☒ No
Set _____ SKS in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing recovered: 3050' ft. of 4-1/2" inch casing Plugging date: 3/22/04
*Wireline contractor: Bran-Dex
*Cementing contractor: Eastern Colorado Well Service
Type of cement and additives used: Class G Neat
*Attach job summaries.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name Elaine Winick

Signed Elaine Winick Title: Assoc Operations Analyst Date: 03/24/04

OGCC Approved: Ed D. Maltre Title: Engineer Date: 4/12/04

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 25 04

JOB LOG**EASTERN COLORADO WELL SERVICE, LLC****P.O. Box 244, 880 West Highway 40****Cheyenne Wells, Colorado 80810**

OPERATOR	Kerr McGee
WELL	HSR-BURCHFIELD # 7-10 Adams County
LOCATION	SWNE S10 3S 60W
DATE	3-18-04

Plugging equipment to location, R/U
 Unseated pump, hot watered rods and tbg
 Laid down rods
 ND wellhead, released tbg, NU BOP'S
 Laid down tbg
 R/U wireline, set plug @6310' cap 2 sks
 ND BOP'S, worked pipe
 Ran free point, cut pipe @ 3050'
 Laid down csg
 TIH w/tbg to 665', pumped 60 sks
 Tagged plug @ 530'
 Dug out , cut off, pumped 10 sks in top
 Welded on plate
 Moved off

WIRE LINE CONTRACTOR	Bran-de X	
CEMENT CONTRACTOR	Eastern Colorado Well Service, Cheyenne Wells, Colorado	
DIRT WORK CONTRACTOR	NA	
RESEEDING CONTRACTOR	NA	
SIGNED:	Field Supervisor	DATE 03-22-04



INVOICE

112

0021

(970) 522-0292

P.O. Box 1061

Sterling, CO 80751

Company KEYV MCGEEDate 19 MAR 04

By _____

Customer No. _____

Address _____

Well HRS Burchfield 7-10County ADAMSState CO 10Field wild flowerLocation SW/NE Sec 10 T35 R60W

Service Performed	Footage Serviced	No. of Shots Footage Logged	Unit Price	Total
Set up Charge			135.00	135.00
Set 4 1/2 CIBP	6310'		1100.00	1100.00
2 SKS CEMENT			300.00	300.00
Free Point				
4 1/2" Csg	Tool Calibrate	2530	100% Free	
		3050	40%	
		3264	10%	
		3575	5%	
		3663	5%	
		3840	0	
		4190	0	
		4583	0%	750.00
cut 4 1/2 Pipe	3050'		750.00	750.00

TOTAL

3035.00