

HALLIBURTON

iCem[®] Service

BISON OIL & GAS II LLC

Ft. Lupton District, COLORADO

Ross 8-60 18-7-2 Surface

Job Date: Friday, May 13, 2022

Sincerely,

Meghan Van Zyl

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

Cementing Job Summary 4

 Executive Summary 4

Real-Time Job Summary 7

 Job Event Log..... 7

Attachments..... 9

 Real Time iCem Job Chart 9

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **Ross 8-60 18-7-2** cement **Surface** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 29 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Fort Lupton

Sold To #: 324725		Ship To #: 324725		Quote #:		Sales Order #: 0907856361				
Customer: BISON OIL & GAS II LLC						Customer Rep: Jose Torres				
Well Name: Ross 8-60				Well #: 18-7-2		API/UWI #: 05-123-51394				
Field:		City (SAP): Keota		County/Parish: WELD			State: COLORADO			
Legal Description:										
Contractor: ENSIGN DRLG						Rig/Platform Name/Num: ENSIGN 140				
Job BOM: 7521 7521										
Well Type: OIL & GAS WELL										
Sales Person: HALAMERICA\HX41066						Srvc Supervisor: Kyle Bath				
Job										
Formation Name										
Formation Depth (MD)		Top				Bottom				
Form Type				BHST						
Job depth MD		1964ft		Job Depth TVD						
Water Depth				Wk Ht Above Floor						
Perforation Depth (MD)		From		To						
Well Data										
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
Open Hole Section			13.5				0	1964		
Casing		9.625	8.921	36			0	1964		
Tools and Accessories										
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make	
Guide Shoe	9.625			1964		Top Plug	9.625		HES	
Float Shoe	9.625					Bottom Plug	9.625		HES	
Float Collar	9.625					SSR plug set	9.625		HES	
Insert Float	9.625					Plug Container	9.625		HES	
Stage Tool	9.625					Centralizers	9.625		HES	
Fluid Data										
Stage/Plug #: 1										
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft³/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
1	Water with dye	Water with dye	10	bbl	8.34		420			
Fluid Data										
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft³/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal	
2	SwiftCem	SBM SWIFTCCEM CEMENT SYSTEM CEM	600	sack	13.5	1.75	5538	6	9.23	

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	Displacement	Displacement	149	bbl	8.34		6258		
Cement Left In Pipe	Amount	ft	Reason				Shoe Joint		
Mix Water:	pH ##	Mix Water Chloride: ## ppm				Mix Water Temperature: ## °F °C			
Cement Temperature:	## °F °C	Plug Displaced by: ## lb/gal kg/m3 XXXX				Disp. Temperature: ## °F °C			
Plug Bumped?	Yes/No	Bump Pressure: ##### psi MPa				Floats Held? Yes/No			
Cement Returns:	## bbl m3	Returns Density: ## lb/gal kg/m3				Returns Temperature: ## °F °C			
Comment 290bbls mix water total used									

2.0 Real-Time Job Summary

2.1 Job Event Log

Seq No.	Activity	Graph Label	Date	Time	Dwnhole Density (ppg)	Cmb Pump Rate (bbl/min)	Pump A Pressure (psi)	Cmb Stg Total (bbl)	Comments
1	Call Out	Call Out	5/13/2022	05:00:00					CREW CALLED OUT, REQUESTED ON LOCATION 11:00
2	Arrive At Loc	Arrive At Loc	5/13/2022	06:00:00					CREW ON LOCATION FROM PREV JOB, RECIEVED NUMBERS FROM CO REP, TD 1964, TP 1964, SJ 43.7, CSG 9 5/8 36#, PREV CSG 16" @ 80', HOLE 13.5, MUD 8.4, 16 CENTALIZERS, WATER TEST, TEMP 65, CHLORIDES 0, PH 7
3	Assessment Of Location Safety Meeting	Assessment Of Location Safety Meeting	5/13/2022	11:00:00					SAFETY MEETING WITH ALL HES EE TO ASSESS ALL HAZARDS
4	Safety Meeting - Pre Rig-Up	Safety Meeting - Pre Rig-Up	5/13/2022	11:14:07					PRE RIG UP SAFETY MEETING WITH ALL HES EE
5	Safety Meeting - Pre Job	Safety Meeting - Pre Job	5/13/2022	15:00:00	8.57	0.00	-7.10	17.73	PRE JOB SAFETY MEETING WITH RIG CREW AND CO REP
6	Start Job	Start Job	5/13/2022	15:23:54	8.60	0.00	-0.57	0.00	START RECORDING DATA
7	Test Lines	Test Lines	5/13/2022	15:27:39	8.17	0.00	106.61	8.91	TEST LINES AT 2100 PSI
8	Pump Spacer 1	Pump Spacer 1	5/13/2022	15:29:56	8.24	0.00	58.44	0.00	PUMP 10 BBLS FRESH WATER SPACER W/DYE, 5 BPM 330 PSI
9	Pump Cement	Pump Cement	5/13/2022	15:33:44	8.10	0.00	91.16	0.00	MIX AND PUMP 600 SKS 187 BBLS CEMENT 13.5 PPG, 1.75 FT3/SK, 9.23 GAL/SK 8 BPM 750 PSI, CALCULATED TOC SURFACE

10	Check Weight	Check Weight	5/13/2022	15:45:45	13.38	7.71	636.56	57.41	VERIFY WEIGHT ON PRESSURIZED MUD SCALES
11	Shutdown	Shutdown	5/13/2022	16:03:44	14.11	0.00	145.15	186.84	SHUTDOWN
12	Drop Top Plug	Drop Top Plug	5/13/2022	16:05:16	15.58	0.00	0.96	186.84	LAUNCH TOP PLUG
13	Pump Displacement	Pump Displacement	5/13/2022	16:05:18	15.56	0.00	0.90	0.00	PUMP 149 BBLS FRESH WATER DISPLACEMENT 10 BPM 750 PSI, RECIEVED 29 BBLS CEMENT TO SURFACE
14	Bump Plug	Bump Plug	5/13/2022	16:29:03	8.42	0.00	1212.58	147.47	BUMPED PLUG AT 650 PSI TOOK TO 1300 PSI
15	Check Floats	Check Floats	5/13/2022	16:31:41	8.37	0.00	102.67	147.47	FLOATS HELD TOOK 1 BBL BACK
16	End Job	End Job	5/13/2022	16:32:09	8.38	0.00	7.60	0.00	STOP RECORDING DATA, USED 291 BBLS FRESH WATER
17	Safety Meeting - Pre Rig-Down	Safety Meeting - Pre Rig-Down	5/13/2022	16:35:00					PRE RIG DOWN SAFETY MEETING WITH ALL HES EE
18	Depart Location Safety Meeting	Depart Location Safety Meeting	5/13/2022	17:30:00					PRE DEPARTURE SAFETY MEETING WITH ALL HES EE
19	Crew Leave Location	Crew Leave Location	5/13/2022	18:00:00					THANK YOU FOR USING HALLIBURTON, KYLE BATH AND CREW

3.0 Attachments

3.1 Real Time iCem Job Chart

