



277654

Rig # 807-Milliken

Cement Ticket

Customer Name	Date Of Service:
Chevron	8/2/2022

Location	County	AFE	Equipment
STROH O02-01	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer
retarder
rigless
turnkey P&A
water bobtail
hours
wireline
gauge ring
charge

Description of Work	Start Time 11:30 am	Stop Time 07:45 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2662-ABN Patricia Albidrez Gate to gate: 11:30 am – 5:30 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing at 7,535' inside 4-1/2" 11.6# casing, pump down tubing, pump 33 bbl. freshwater, pumped 5 bbl. LCM pill, displaced with 26.2 bbl. waited 30 minutes, established circulation with 59 bbl. of water, pumped 120 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 21 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 4.3 bbl. of slurry, displaced with 26.5 bbl. to cover from 6,989' to 6,681', RD valve, wash out pump, RD equipment Non rev: post trip truck, prep for job

Payroll Section					
	Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	6.00	0.00	2.25	8.25
Derrick	Meza, Abraham	6.00	0.00	0.00	6.00
FloorHand	Soto, Juan I.	6.00	0.00	1.00	7.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: