



461969

Rig # 807-Milliken

**Cement Ticket**

|                      |                         |
|----------------------|-------------------------|
| <b>Customer Name</b> | <b>Date Of Service:</b> |
| Chevron              | 8/17/2022               |

|                 |                 |            |                  |
|-----------------|-----------------|------------|------------------|
| <b>Location</b> | <b>County</b>   | <b>AFE</b> | <b>Equipment</b> |
| UPRC 13-06J     | Weld County, CO |            | C1003            |

**Billing**

| Description             | Qty | Rate | Total |
|-------------------------|-----|------|-------|
| P and A Charge(Each)    |     |      |       |
| Mileage(Miles)          |     |      |       |
| G Cement(Bags)          |     |      |       |
| Data Acquisition(Each)  |     |      |       |
| Iron Inspection(Each)   |     |      |       |
| Sugar(Lbs)              |     |      |       |
| Water Delivery(Barrels) |     |      |       |

| Description   | Qty | Rate | Total |
|---------------|-----|------|-------|
| Miscellaneous |     |      |       |
| Miscellaneous |     |      |       |
| Miscellaneous |     |      |       |
| Miscellaneous |     |      |       |

Defoamer  
Retarder  
Turnkey  
rigless  
abandonmen  
t charge  
Wireline  
gauge ring  
charge

|                            |                            |                           |
|----------------------------|----------------------------|---------------------------|
| <b>Description of Work</b> | <b>Start Time</b> 06:00 am | <b>Stop Time</b> 10:30 am |
|----------------------------|----------------------------|---------------------------|

UWRWE-A2714-ABN Patricia Albidrez Gate to gate: 6:30 am – 10:30 am MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,953' inside 4 -1/2" 11.6# casing, pump down tubing, established circulation with 113 bbl. of water, pumped 138 bbl total lead, pumped 5 bbl. freshwater spacer, mix and pumped 28 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 5.7 bbl. of slurry, displaced with 26 bbl. to cover from 6,953' to 6,542', RD valve, wash out pump; RDMO Non Rev: Pre-trip truck, prep for job

| Payroll Section |               |             |              |       |      |
|-----------------|---------------|-------------|--------------|-------|------|
| Employee        | Rev Hrs.      | Travel Hrs. | Non Rev Hrs. | Total |      |
| Supervisor      | Pena, Marcos  | 4.00        | 0.00         | 0.50  | 4.50 |
| Operator        | Meza, Abraham | 4.00        | 0.00         | 0.50  | 4.50 |

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: