

**FORM  
INSP**Rev  
X/20**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

09/09/2022

Submitted Date:

09/09/2022

Document Number:

702500418

**FIELD INSPECTION FORM**Loc ID 312122 Inspector Name: Klink, Alex On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**

OGCC Operator Number: 7650

Name of Operator: BENSON-MONTIN-GREER DRILLING CORPORATION

Address: 4900 COLLEGE BLVD

City: FARMINGTON State: NM Zip: 87402

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

2 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Stradling, Zak	(505) 324-5074	zstradling@bmgdrilling.com	
Labowskie, Steve		steve.labowskie@state.co.us	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
214684	WELL	PR	10/01/2020	GW	067-06288	FLUME CANYON 4	PR

**General Comment:**

Inspector Alex Klink on site at 12:20 PM to observe and witness Plugging and Abandoning operations.

At 12:20 PM plug #3 had been pumped, WOC, tagged at 2450', pressure test to 500 PSI, dropped 80 pounds in 10 minutes.  
Plug #4 was being prepared to pump from 2209' to 1749'. No bubbling reported at bradenhead

Plug #3: 2942'-2400' with 104 sacks, tagged at 2450'

Plug #2: 3250'-3039' with 28 sacks, tagged at 3080'

Plug #1: 4450'-4248' with 16 sacks, tagged at 4285'

**Inspected Facilities**Facility ID: 214684 Type: WELL API Number: 067-06288 Status: PR Insp. Status: PR**Cement**Cement ContractorContractor Name: A+ Well ServiceContractor Phone: (505) 325-2627Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): \_\_\_\_\_

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Cement Type: Class GComment:

At 12:20 PM plug #3 had been pumped, WOC, tagged at 2450', pressure test to 500 PSI, dropped 80 pounds in 10 minutes.  
Plug #4 was being prepared to pump from 2209' to 1749'. No bubbling reported at bradenhead

Plug #3: 2942'-2400' with 104 sacks, tagged at 2450'

Plug #2: 3250'-3039' with 28 sacks, tagged at 3080'

Plug #1: 4450'-4248' with 16 sacks, tagged at

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_