

**FORM  
INSP**Rev  
X/20

# State of Colorado

## Oil and Gas Conservation Commission

 1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
 Phone: (303) 894-2100 Fax: (303) 894-2109


Inspection Date:

08/30/2022

Submitted Date:

09/02/2022

Document Number:

701005651

**FIELD INSPECTION FORM**
 Loc ID 380135 Inspector Name: Welsh, Brian On-Site Inspection ☐ 2A Doc Num:
**Operator Information:**

OGCC Operator Number: 10299

Name of Operator: KUENZLER &amp; FLORA RESERVE COMPANY

Address: 3310 W AQUEDUCT AVE

City: LITTLETON State: CO Zip: 80123

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

4 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested
**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE**
**Contact Information:**

Contact Name	Phone	Email	Comment
Kuenzler, Zane	720-261-2019	zanekuenzler@kfrcorp.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
207101	WELL	SI	10/01/2019	OW	017-06036	UPRR MILLER 1-7	PA

**General Comment:**

P&amp;A Inspection

**Location****Lease Road:**

Type	Access		
comment:	Trail through farm ground		
Corrective ActionL		Date:	

Overall Good: ☒**Emergency Contact Number:**

Comment:		Date:	
Corrective Action:			

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**Facility ID: 207101 Type: WELL API Number: 017-06036 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: HP Services

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 2350/1650/500Cement Volume (sx): 187 SXS

Good Return During Job: \_\_\_\_\_

Cement Type: Class AComment:

HP SERVICES, HALDE WATER, CODELL WELL SERVICE. MIRU CODEL, RIH W/TBG. MIRU HP, PUMP 25 SXS CMT FROM 2350'-2150'. MIRU CODELL, POOH W/TBG. MIRU HP, DISP W/10BBLS, PUMP 25 SXS CMT FROM 1650'-1450'. MIRU CODELL, POOH W/18 JNTS TBG. MIRU HP, PUMP 12 SXS CMT FROM 1100'-1000'. MIRU CODELL, POOH W/TBG. MIRU HP, PUMPED 30 SXS CMT INTO PERFS, PUMPED ANOTHER 35 SXS CMT INTO CSG AT 500'. PUMPED 30 SXS CMT DOWN BRADENHEAD AND TOPPED OFF CSG W/CMT TO SFC.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	Pass	Other	Pass			

Comment: Location and access are farmed over

Corrective Action:

Date:

Pits: ☒ NO SURFACE INDICATION OF PIT