

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01647**DATE** 08/17/2022 **TERMS** Net 30**DUE DATE** 09/16/2022**COMPANY MAN:**

Robie Dampier

LOCATION:

STATE C 01

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Cement Pump and Pneumatic Bulker Milage	200		
	Fresh Water bobtail	7		
	Fresh Water (bbl)	100		
	Bulk Material Mixing Service Charge	220		
	Class G Neat Cement	220		
	Calcium Chloride (CaCl2)	200		
	Defoamer	1		
	Sugar	50		

CP7, 2:30PM-6:30PM, 2 7/8" 6.5# TUBING, 9" OPEN HOLE, 220SX G CEMENT 2% CACL BWOW, 1.15 YEILD, 15.8#, 10 BBL LEAD H2O, RATE 2BBL PER MIN, MAX PRESSURE 275 PSI, EOT 5998', TOC 5425', DISPLACED 31BBL H2O, WASH OUT, RIG DOWN, CREW TRAVEL.

TOTAL DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01648**DATE 08/18/2022 TERMS NET 90****DUE DATE 11/16/2022****COMPANY MAN:**

Robie Dampier

LOCATION:

STATE C-01

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Cement Pump and Pneumatic Bulk Milage	300		
	Fresh Water bobtail	7		
	Fresh Water (bbl)	100		
	Bulk Material Mixing Service Charge	90		
	Class G cement with Thixotropic additive pack	90		
	Defoamer	1		
	Sugar	50		
	Additional Cement Pump Hours (Non Discounted)..	3		
	Additional Pneumatic Hours (Non Discounted)	3		

CP7, 9AM-4PM, 2 7/8" 6.5# TUBING, 9" OPEN HOLE, WAIT ON ORDERS TO PUMP, SWITCH CEMENT FROM CLASS G TO THIXOTROPIC, 90SX THIXOTROPIC, 1.32 YIELD, 15 .2#, 10BBL LEAD H2O RATE 2BBL PER MIN, MAX PRESSURE 200 PSI, EOT 2200', TOC 1931', DISPLACED 11 BBL H2O, WASH OUT, RIG DOWN, CREW TRAVEL.

TOTAL DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01650**DATE 08/19/2022 TERMS NET 90****DUE DATE 11/17/2022****COMPANY MAN:**

Robie Dampier

LOCATION:

STATE C-01

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Cement Pump and Pneumatic Bulker Milage	200		
	Bulk Material Mixing Service Charge	200		
	Fresh Water bobtail	7		
	Fresh Water (bbl)	100		
	Class G Neat Cement	200		
	Calcium Chloride (CaCl2)	200		
	Sugar	50		

cp7, 10:30am-2:30pm, 2 7/8" 6.5#, 8 5/8" 24# surface casing, shoe is @ 152', 9" open hole, 180sx G cement 2% CACL BWOW, 1.15 yield, 15.8#, 5bbl lead h20, rate 2bbl per min, max pressure 150psi, EOT 358', TOC surface, 20sx G cement top off, wash out, rig down, crew travel.

TOTAL DUE