

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01616**DATE 07/28/2022 TERMS NET 90****DUE DATE 10/26/2022****COMPANY MAN:**

ROBIE DAMPER

LOCATION:

RANCH I-70 1-70

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	High Pressure Iron with Restraints	1		
	Environmental fee	1		
	Cement Pump and Pneumatic Bulker Milage	200		
	Fresh Water bobtail	6		
	Fresh Water (bbl)	80		
	Class G Neat Cement	110		
	Bulk Material Mixing Service Charge	110		
	Defoamer	1		
	Sugar	50		
	Calcium Chloride (CaCl2)	100		

CP-10

CEMENT PLUG FROM 135' TO SURFACE

Status: 2-3/8" 4.7# tubing, EOT: 135', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pumped 5 bbls lead, mix and pump 70 sxs class G neat cement with 3% calcium chloride (CaCl2), 15.8# 1.15CU.FT/SACK, rig down lines, stand by waiting to rig lay down 2 jts, rig up lines again, mix and pump another 20 sxs class G neat cement 1.15# 1.15 CU.FT/SACK, rig down lines, wait to rig lay down 2 jts, rig up lines into casing valve, top off well with another 20 sxs class G neat cement with 3% calcium chloride (CaCl2) 1.15 CU.FT/SACK, 110 sxs CLASS G NEAT CEMENT TOTAL, rig down lines, wash pump and lines, pick up equipment,

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01620**DATE 07/29/2022 TERMS NET 90****DUE DATE 10/27/2022****COMPANY MAN:**

ROBIE DAMPER

LOCATION:

RANCH I70 01-70

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restrains	1		
	Cement Pump and Pneumatic Bulk Milage	200		
	Fresh Water bobtail	6		
	Fresh Water (bbl)	80		
	Class G Neat Cement	17		
	Bulk Material Mixing Service Charge	17		
	Defoamer	1		
	Sugar	50		

CP7

Status: 10 3/4 CASING

spot in equipment, rig up lines to casing valve, pumped 3 bbls lead, mix and pump 15 sks good cement come out to surfaces, waiting 15 minutes, pumped 2 sks rifg down lines, wash pump and lines, pumped .5 bbls H2O not pressure, wait 15 minutes, pumped .5 bbls presure up to 50 psi, pressure drop after shutting down pump, wait 30 minutes, pumped .25 bbls H2O, pressure up to 20 psi, pumped .25 bbls pressure up 70 psi and pressure drop after shutting down pump, pick up equipment drive back to yard

TOTAL DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01625**DATE** 08/05/2022 **TERMS** Net 30**DUE DATE** 09/04/2022**COMPANY MAN:**

ROBIE DAMPIER

LOCATION:

RANCH I - 70 01-70

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	3		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Cement Pump and Pneumatic Bulker Milage	200		
	Fresh Water bobtail	15		
	Fresh Water (bbl)	200		
	Bulk Material Mixing Service Charge	310		
	Class G Neat Cement	310		
	Defoamer	2		
	Sugar	100		
	Calcium Chloride (CaCl2)	300		

cp7, 6am-6pm, drive to location, get spotted in by dozer, 2 7/8" 6.5# tubing, 11" open hole, plug 1. 160sx G cement 2% CACL BWOW, 1.15 yield, 15.8#, 10 bbl lead h2o, rate 2bbl per min, max pressure 800 psi, EOT 6200', TOC 5922', displaced 34bbl h2o, WOC, get water, wait on rig crew to TIH and tag, Plug #2. 150sx G cement 2% CACL BWOW, 5 bbl lead h2o, rate 2bbl per min, max pressure 400psi, EOT 1500', TOC 1239', displace 7bbl h2o, wash out , rig down, crew travel.

TOTAL DUE

Robie Dampier

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01630**DATE 08/07/2022 TERMS NET 90****DUE DATE 11/05/2022****COMPANY MAN:**

ROBBIE DAMPIER

LOCATION:

RANCH I-70 1-70

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1	1,700.00	1,700.00
	High Pressure Iron with Restraints	1	400.00	400.00
	Environmental fee	1	100.00	100.00
	Cement Pump and Pneumatic Bulker Milage	200	4.00	800.00
	Fresh Water bobtail	6	98.00	588.00
	Fresh Water (bbl)	80	0.80	64.00
	Class G cement with Thixotropic additive pack	70	39.50	2,765.00
	Bulk Material Mixing Service Charge	70	1.50	105.00
	Defoamer	1	35.00	35.00
	Sugar	50	1.00	50.00

CP-10

BALANCED PLUG FROM 1180' TO ETOC @ 971'

Status: 2-7/8" 6.5# tubing, EOT: 1180', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pumped 10 bbls lead, mix and pump 70 sxs class G cement with thixotropic additives 15.2# 1.32 CU,FT/SACK, 16.4 bbls slurry, displace with 5.4 bbls H2O, rig down lines, wash pump and lines, pick up equipment, drive back to swabbco yard ...

RANCH I-70 01-70
AFE: P162CD
COST CODE: 8523-198
ROUTING: TREVIN
ROBIE DAMPIER

TOTAL DUE**\$6,607.00**

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01632**DATE** 08/08/2022 **TERMS** Net 30**DUE DATE** 09/07/2022**COMPANY MAN:**

Robie Dampier

LOCATION:

RANCH I-70 01-70

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	2		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Fresh Water bobtail	11		
	Fresh Water (bbl)	200		
	Bulk Material Mixing Service Charge	660		
	Class G Neat Cement	660		
	Defoamer	2		
	Sugar	100		
	Calcium Chloride (CaCl2)	500		

cp11 10am-6pm, 2 7/8" 6.5# tubing, 10 3/4" 32.75# surface casing, 11" open hole, 575sx G cement 2% CACL BWOW , 1.15 yield, 15.8#, 10bbl lead h2o, rate 2bbl per min, max pressure 120 psi, EOT 500', did not get cement to surface , WOC, get water, get cement, plug 2. 75sx G cement, 5bbl lead h2o, rate 2bbl per min, max pressure 100 psi, EOT 125', TOC surface, 10sx top off, wash out, rig down, crew travel.