



475529

Rig # 807-Milliken

### Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	9/20/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
TOOL G02-19	Weld County, CO		C1003

#### Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer  
retarder  
Turnkey  
rigless  
abandonmen  
t charge  
wireline  
gauge ring  
charge

**Description of Work**    **Start Time** 12:00 pm    **Stop Time** 06:00 pm

(DNP) UWRWE- AXXXX -ABN Patricia Albidrez Gate to gate: 12:00 pm – 6:00 pm MOB to location, spot in, rig up, waited on flowback to incinerate gas, 1:30 PM Status: 2-3/8" 4.7# tubing cut at 7,371' inside 4-1/2" 11.6# casing , pumped 34 bbls of freshwater, pumped 5 bbl. LCM pill, displaced with 27.7 bbls, waited 30 minutes, established circulation with 27 bbls of water, pumped 120 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbls of slurry, displaced with 27 bbls to cover from 7,371' to 6,858', RD valve, wash out pump; 5:00 PM MOB to yard.

Payroll Section						
Employee	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total		
Supervisor    Pena, Marcos	6.00	0.00	0.00	6.00		
Operator    Meza, Abraham	6.00	0.00	0.00	6.00		
Derrick    Held, Robert	6.00	0.00	0.00	6.00		

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: