File in duplicate for Patented and Federal lands.  
File in triplicate for State lands.5. LEASE DESIGNATION & SERIAL NO.  
COLO. OIL & GAS CONS. 200MM.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Allen & Schramm, Inc. 01250	8. FARM OR LEASE NAME Mathewson #1
3. ADDRESS OF OPERATOR 510 Petroleum Building / Denver, CO 80202	9. WELL NO. #1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Located 1980' FNL and 660' FWL At proposed prod. zone "J" Sand	10. FIELD AND POOL, OR WILDCAT Tomahawk 82500
14. PERMIT NO. 64 396	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SW 1/4, NW 1/4, S 11, T 9N, R 55W
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4459 KB 4451' GR	12. COUNTY Logan
	13. STATE CO

## 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL. ☐

(Other)

PULL OR WATER CASING ☒MULTIPLE COMPLETE ☒ABANDON ☐CHANGE PLANS: ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☒

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

18. Date of work 5/13/86


\* Must be accompanied by a cement verification report.

Pulled casing. Tore down jacks and Rig. Set 20 sacks of cement in and out bottom of surface at 126'. Set 10 sacks cement in top. Welded on cap.

8/12/87 Pulled all dead-men anchors and pipes that came to surface with dozer and started filling pits.

8/13/87 Filled in pits with dozer.

8/14/87 Finished filling pits and ripped all roads around location.



19. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

DIRECTOR

O &amp; G Cons. Comm.

SEP 4 1987



00241570