

FORM

6

Rev
11/20

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

403181217

Date Received:

10/10/2022

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175

Contact Name: Valerie Danson

Name of Operator: PDC ENERGY INC

Phone: (970) 506-9272

Address: 1775 SHERMAN STREET - STE 3000

Fax:

City: DENVER State: CO Zip: 80203

Email: valerie.danson@pdce.com

For "Intent" 24 hour notice required,

Name: Peterson, Tom

Tel: (970) 370-1281

COGCC contact:

Email: tom.peterson@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-123-17812-00

Well Name: DINNER

Well Number: 14-A-3

Location: QtrQtr: NWSE Section: 14 Township: 4N Range: 66W Meridian: 6

County: WELD

Federal, Indian or State Lease Number: 61861

Field Name: WATTENBERG

Field Number: 90750

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.310600

Longitude: -104.742343

GPS Data: GPS Quality Value: 4.2 Type of GPS Quality Value: PDOP Date of Measurement: 04/09/2009

Reason for Abandonment: ☐ Dry ☒ Production Sub-economic ☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes ☐ No Estimated Depth: 2500Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA-CODELL	6904	7240			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	12+1/4	8+5/8	J55	24	0	400	280	400	0	VISU
1ST	7+7/8	4+1/2	J55	11.6	0	7353	416	7353	6480	CBL
S.C. 1.1						5150	212	5150	3803	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6854 with 2 sacks cmt on top. CIBP #2: Depth 4092 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 100 sks cmt from 2550 ft. to 2300 ft. Plug Type: STUB PLUG Plug Tagged: ☐
Set 100 sks cmt from 1475 ft. to 1275 ft. Plug Type: OPEN HOLE Plug Tagged: ☒
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
(Cast Iron Cement Retainer Depth)

Set 224 sacks half in. half out surface casing from 600 ft. to 0 ft. Plug Tagged: ☒
Set _____ sacks at surface
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No
Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____
Surface Plug Setting Date: _____ Cut and Cap Date: _____
*Wireline Contractor: _____ *Cementing Contractor: _____
Type of Cement and Additives Used: _____
Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

Dinner 14-A-3 (05-123-17812)/Plugging Procedure (Intent)
Producing Formations: Niobrara/Codell: 6904' - 7240'

Upper Pierre Aquifer: 380'-1375'

TD:7360' PBTD: 7320' (12/21/20)

Surface Casing: 8 5/8" 24# @ 400' w/ 280 sx cmt

Production Casing: 4 1/2" 11.6# @ 7353' w/ 416 sx cmt (TOC @ 6480' - CBL)

S.C.C.1. @ 5150' w/ 212 sxs cmt (TOC @ 3803' - CBL)

Tubing: No tubing data found

Proposed Procedure:

1. MIRU pulling unit. Pull 2 3/8" tubing if present.
2. RU wireline company.
3. TIH with CIBP. Set BP at 6854'. Top with 2 sx 15.8#/gal CI G cement. (Top of Nio perms @ 6904')
4. TIH with CIBP. Set BP at 4092'. Top with 2 sx 15.8#/gal CI G cement. (Top of Sussex @ 4142')
5. TIH with casing cutter. Cut 4 1/2" casing @ 2500'. Pull cut casing.
6. TIH with tubing to 2550'. RU cementing company. Mix and pump 100 sxs 15.8#/gal CI G cement down tubing. (Stub Plug from 2550'-2300')
7. Wait a sufficient time to confirm static conditions. If at any time after placing this plug there is evidence of pressure or fluid migration, contact engineering before continuing operations.
8. TIH with tubing to 1475'. Mix and pump 100 sxs 15.8#/gal CI G cement down tubing. (Pierre coverage from 1475'-1275')
9. Pick up with tubing to 600'. Mix and pump 224 sxs 15.8#/gal CI G cement down tubing. Cement should circulate to surface.
10. Well casing cut and capped per COGCC guidelines at a depth as not to interfere with soil cultivation.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____		Print Name: Valerie Danson	
Title: Reg Analyst	Date: 10/10/2022	Email: valerie.danson@pdce.com	

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McFarland, Nick Date: 10/20/2022

CONDITIONS OF APPROVAL, IF ANY: Expiration Date: 4/19/2023

COA Type	Description
	<p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.
	<p>Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.</p> <p>Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a COGCC Spill/Release Report, Form 19, associated with the abandoned line.</p>
	<p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations. These are two separate notifications, required by Rules 405.e and 405.l.</p> <p>2) After placing plug at 2550' assure that all fluid migration has been eliminated by monitoring the well for a minimum of 8 hours before proceeding to the next plug. If at any time after placing this plug there is evidence of pressure or of fluid migration, contact COGCC engineering before continuing operations.</p> <p>3) Prior to placing the 1475' plug: verify that all fluid (liquid and gas) migration has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>4) After isolation has been verified, pump surface casing shoe plug. If surface casing cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 350' or shallower and provide a minimum of 10 sx plug at the surface.</p> <p>5) Leave at least 100' of cement in the wellbore for each plug without mechanical isolation.</p> <p>6) With the Form 6 SRA operator must provide written documentation which positively affirms each COA listed above has been addressed.</p>
4 COAs	

Attachment List

<u>Att Doc Num</u>	<u>Name</u>
403181217	FORM 6 INTENT SUBMITTED
403193089	WELLBORE DIAGRAM
403193092	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Most recent bradenhead test 9/19/22 - 48 psi. SI since January 2021. SB5 Base of Fox Hills: 211' Deepest Water Well Within One Mile: 385' Number of Wells: 142 Base of the UPA 1370' - Induction Log Production within one mile: JSND, CODL, NBRR, SUSX	10/20/2022
Permit	Confirmed as-drilled well location. No other forms in process. Production reporting up-to-date. Confirmed productive interval docnum: 155769. Reviewed WBDs. Pass.	10/18/2022
OGLA	OGLA Review complete.	10/13/2022

Total: 3 comment(s)