

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403204752

Date Received:
10/21/2022

FIR RESOLUTION FORM

Overall Status:

CA Summary:

4 of 4 CAs from the FIR responded to on this Form

4 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10409
Name of Operator: PEAKVIEW OPERATING COMPANY LLC
Address: 2427 WEST KETTLE CIRCLE
City: LITTLETON State: CO Zip: 80120

Contact Name and Telephone:
Name:
Phone: () Fax: ()
Email:

Additional Operator Contact:

Contact Name	Phone	Email
COGCC		conor.pesicka@state.co.us
COGCC		dnr_cogccenforcement@state.co.us
Wayne Wise, Peakview	(405) 826-7013	wwise@peakviewenergy.com
COGCC		dnr_cogccengineering@state.co.us
Walters, Steve	720-402-3081	swalters@peakviewenergy.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 700704604
Inspection Date: 10/10/2022 FIR Submit Date: 10/15/2022 FIR Status:

Inspected Operator Information:

Company Name: PEAKVIEW OPERATING COMPANY LLC Company Number: 10409
Address: 2427 WEST KETTLE CIRCLE
City: LITTLETON State: CO Zip: 80120

LOCATION - Location ID: 312916

Location Name: VOLOSHIN-MORTON-66N90W Number: 8NESE County:
Qtrqtr: NESE Sec: 8 Twp: 6N Range: 90W Meridian: 6
Latitude: 40.491569 Longitude: -107.509158

FACILITY - API Number: 05-081-00 Facility ID: 312916

Facility Name: VOLOSHIN-MORTON-66N90W Number: 8NESE
Qtrqtr: NESE Sec: 8 Twp: 6N Range: 90W Meridian: 6
Latitude: 40.491569 Longitude: -107.509158

CORRECTIVE ACTIONS:

1 CA# 165341

Corrective Action: Remove debris

Date: 10/28/2022

Response: CA COMPLETED

Date of Completion: 10/25/2022

Operator Comment: Debris will be removed Monday and Tuesday, Oct 24 & 25 2022

COGCC Decision:

COGCC Representative:

2 CA# 165342

Corrective Action: Immediately cease venting/flaring. Submit Form 4 for review and approval to vent or flare.

Date: 10/15/2022

Response: CA COMPLETED

Date of Completion: 10/12/2022

Operator Comment: The tank PRV was inspected on Friday Sept 30, 2022. The PRV was cleaned and it was noted that the Black Buna rubber gasket was warped and out of round. A new tank PRV with the Blue FKM non swelling gasket material was ordered Friday Sept 30, 2022. That item was on back order from the distributor. The new tank PRV was installed Wednesday Oct 12th 2022.

COGCC Decision:

COGCC Representative:

3 CA# 165343

Corrective Action: Remove or put into service stored equipment

Date: 11/25/2022

Response: CA COMPLETED

Date of Completion: 11/25/2022

Operator Comment: Stored equipment will be put into service or removed by Nov 25 2022

COGCC Decision:

COGCC Representative:

4 CA# 165344

Corrective Action: Install cap/plug

Date: 10/28/2022

Response: CA COMPLETED

Date of Completion: 10/25/2022

Operator Comment: Load Line cap or plug will be installed by the end of the day Oct 25th 2022.

COGCC Decision:

COGCC Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Some of the stored / unused equipment and all of the noted random debris will be removed the week of Oct 24th.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Wayne Wise

Signed: _____

Title: Operations Engineer

Date: 10/21/2022 11:21:56 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>

Total Attach: 0 Files