

Daily Operations	
Start Date	Summary
8/8/2022	IWP- 0 PSI ON SURFACE CASING 800 PSI ON CASING 200 PSI ON TUBING CREW TRAVEL. HELD SAFETY MEETING. ROAD RIG FROM THE BALL RANCH TO THE HP FARMS Y 7-15JI. SPOT IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. RU FLOWBACK. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. INCINERATED GAS. ROLL HOLED WITH FRESH WATER. RD FLOWBACK. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
8/9/2022	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING 0 PSI ON TUBING CREW TRAVEL. HELD SAFETY MEETING. TOO H W/ 36 STANDS OF 2 3/8 4.7# J-55 8RD EUE TUBING. LAID DOWN 156 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. SET CIBP AT 7528'. BAILED 2 SACKS. LOADED HOLE WITH FRESH WATER. PRESSURE TESTED CASING/CIBP TO 500 PSI FOR 15 MIN (HELD). SET CIBP AT 6797.8'. BAILED 2 SACKS. SHOT HOLES AT 2500' AND 2000'. RD WIRELINE. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
8/10/2022	IWP- 0 PSI ON SURFACE CASING 0 PSI ON CASING CREW TRAVEL. HELD SAFETY MEETING. TIH WITH 73 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. SET CIBP AT 2400'. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 190 SACKS NEAT G. PUMPED 7BBLS DISPLACEMENT. RD CEMENT UNIT. STOOD BACK 32 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. ROLLED HOLE WITH FRESH WATER. LAID DOWN 41 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS WIRELINE. RU WIRELINE. CUT CASING AT 1098'. RD WIRELINE. ATTEMPTED TO ROLL HOLE BUT COULDN'T GET CIRCULATION. RD FLOOR. ND BOP'S. SPEARED CASING. NU BOP'S. RU FLOOR. ATTEMPTED TO ROLL HOLE BUT COULDN'T GET CIRCULATION. LAID DOWN 2 JOINTS OF 4 1/2 11.6# CASING. ATTEMPTED TO ROLL HOLE BUT COULDN'T GET CIRCULATION. LAID DOWN 23 JOINTS + 20 FT CUT OF 4 1/2 11.6# CASING. SHUT WELL IN. CHANGED OVER TO 2 3/8 EQUIPMENT. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
8/11/2022	IWP- 0 PSI ON SURFACE CASING CREW TRAVEL. HELD SAFETY MEETING. TIH W/ 33 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 10BBLS CHEM WASH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 115 SACKS NEAT G. PUMPED 3BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 10 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. ROLLED HOLE WITH FRESH WATER. TOO H W/ TUBING. SI AND WOC FOR 3 HOURS. TIH WITH 26 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. TAGGED TOC AT 874'. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 100 SACKS NEAT G AND CEMENT TRUCK BROKE DOWN. DISPLACED CEMENT. RD CEMENT UNIT. TOO H W/ TUBING. SHUT WELL IN. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.
8/12/2022	IWP- 0 PSI ON SURFACE CASING CREW TRAVEL. HELD SAFETY MEETING. TIH W/ 16 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. TAGGED TOC AT 560'. HELD SAFETY MEETING WITH AXIS CEMENT. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 184 SACKS NEAT G. LAID DOWN 16 JOINTS OF 2 3/8 4.7# J-55 8RD EUE TUBING. RD FLOOR. ND BOP'S. TOPPED OFF WELL. RD CEMENT UNIT. RD SERVICE UNIT. RD HARDLINE. LOCKED/TAGGED OUT WELL. CLEANED UP LOCATION.