



- Legend**
- Permitted Disturbance
 - Chem Toat
 - Seperator
 - Tank
 - Berm
 - Wattle
 - Diversion
 - Roadside Ditch
 - Cut
 - Fill
 - Sediment Trap
 - SW Direction of Flow
 - Armoring
 - Mulching
 - Surface Roughening
 - Well
 - Sanitary Waste Facility
 - Trash
 - Cuttings
 - Top-soil
 - Compacted Soil
 - Gravel
 - Revegetation/Reclaimed
 - Secondary Containment



J14 496 Construction

Control Measure Narrative: Temporary Stabilization efforts have been employed on this disturbance. Areas of disturbance have been **Surface Roughened** and portions have been **Mulched** and **Seeded**. Perimeter Run-off controls include **Wattles** and **Subsoil Berms**. The **Construction Site Boundary** falls within the **Permitted Disturbance**. Unless otherwise noted, all areas within the construction boundary will be disturbed. Additional details are depicted above.