

Graphic file not  
found  
(chevronlogo.png  
)

Well Name: WORRIES 35-14  
UWI: 0512330951  
Job :Abandon

Daily Operations	
Start Date	Summary
8/30/2022	SAFETY MEETING, RD RIG & EQUIPMENT TO LOC, SPOT IN, RIG UP, CHECK PSI, CSG 700 PSI, TBG 700 PSI, SURFACE 15 PSI, TEST BOP, PIPE/BLIND RAMS, LOW/HIGH, GOOD TEST, CONTROL WELL W/80 BBLS DOWN CSG & 25 BBLS DOWN TBG, NDWH, NUBOP, SWI.
8/31/2022	SAFETY MEETING, CHECK PSI, CSG 50 PSI, TBG VAC, SURFACE 15 PSI, PUMP 30 BBLS DOWN CSG, START TOO H SB TBG, SHUT DOWN DUE TO LIGHTNING, FINISH TOO H SB 70 JTS, LD 157 JTS, RUWL, PU 4.5 11.6# CIBP & SET @6858, PU 3.125 DUMP BAILER & SPOT 2 SACS OF CMT ON CIBP, LOAD W/82 BBLS & TEST TO 500 PSI, HAD GOOD TEST, PU 4.5 11.6# CIBP & SET @4135, PU 3.125 DUMP BAILER & SPOT 2 SACS CMT ON CIBP, PU 4.5 11.6# CIBP & SET @2200, RDWL, SWI
9/1/2022	SAFETY MEETING, CHECK PSI, CSG 0 PSI, SURFACE 10 PSI, PU NC/SN & TIH TO 2200 W/70 JTS, PUMP 10 BBLS CHEM WASH, 10 SACS OR 2 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD, BALANCE PLUG FROM 2200-2070, TOO H LD 70 JTS, RUWL, PU 4.5 11.5# JET CUTTER & CUT CSG @838, CONDITION HOLE W/10 BBLS CHEM WASH & 70 BBLS FRESH WATER, DO BUBBLE/FLOW CHECK, NO BUBBLE/FLOW, NDBOP & WH, UN-LAND CSG, NU Q92 FLANGE & BOP, PUMP 10 BBLS CHEM WASH, 294 SACS OR 60.2 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD, 838 TO SURFACE, TOO H LD 19 JTS CSG, NDBOP, NUWH, TOP OFF CMT, SWI
9/2/2022	SAFETY MEETING, CHECK PSI, SURFACE 0 PSI, TAG TOC @1 FT, RIG DOWN, CLEAN TANK, CLEAN UP LOC, MRO, FINAL REPORT, MOVE RIG TO BUTTERBAL D19-20D