

Oxy COA Operations Summary

Well:	UPRC 9-11J	Spud Date:	4/17/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13	Site:	UPRC 09-11J
Event:	ABANDONMENT	Rig Name:	AXIS 723
Start Date:	9/22/22	End Date:	11/16/22
Datum:	RKB @ 4842	Well UWI:	0512315640

Department	Approved By	Date Approved
05123156400000		
Tech Advisor	Bill Dean	11/30/2022
CONTRACT FOREMAN	SETH CHAPPELL	11/15/2022

7/22/22

Time From	Subcode	Subcode Description	Operation
9:00	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	FORM 17 TEST NO FLUIDS, SC START 2 PSI AND SC END 0 PSI.

8/30/22

Time From	Subcode	Subcode Description	Operation
11:00	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	FORM 17 TEST NO FLUIDS, SC START 0 PSI.

9/22/22

Time From	Subcode	Subcode Description	Operation
14:00		Form 42 Submit with 48 Hours Notice	APPROVAL DAY, DATE, & TIME WAS THURSDAY 09/22/2022 AT 13:00 WE ARE APPROVED TO MIRU AXIS 723 AND START PLUGGING OPS
14:05		Signs Posted for Neighborhoods	INFORMATION SIGNS POSTED AT THE ENTRANCE OF LEASE ROAD THROUGHOUT P&A OPERATIONS

9/27/22

Time From	Subcode	Subcode Description	Operation
6:55		Shallowest Hydrocarbon Static Conditions	WELL SHUT IN AFTER PUMPING SUSSEX PLUG AT 15:15 9/26/2022, 14HR BUILD UP TEST, NO SIGNS OF MIGRATION @ 07:00 9/27/2022

9/30/22

Time From	Subcode	Subcode Description	Operation
6:50	WOC Requirement	WOC Requirement	1800' PLUG PUMPED 09/29/2022 AT 16:30, WOC OVERNIGHT, CHECKED PRESSURE AT 09/30/2022 AT 7AM, PRESSURE WAS SUSTAINED
7:05	Verify No Migration	Verify No Migration Before SC Shoe Plug	13 HOUR OVERNIGHT BUILDUP CONDUCTED. NEXT MORNING, ALL VALVES SHOWED 0PSI WITH NO LeL OR SIGNS OF GAS OR WATER FLOW

10/3/22

Time From	Subcode	Subcode Description	Operation
7:30	Plug Tag Requirement	Plug Tag Requirement	SHOE PLUG WAS PUMPED 13:15 9/30/2022, WOC OVER THE WEEKEND AND TAGGED TOC AT 07:30 10/03/2022 TAGGED TOC AT 475'

11:00		All Plugs Pumped were a Minimum of 100' Long	EACH PLUGGED PUMPED WAS AT LEAST 100' LONG
-------	--	--	--