

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01749**DATE** 11/12/2022 **TERMS** Net 30**DUE DATE** 12/12/2022**COMPANY MAN:**

Jason Gibbs

LOCATION:

WILLIAMS ET AL

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	High Pressure Iron with Restraints	1		
	Environmental fee	1		
	Cement Pump and Pneumatic Bulker Milage	400		
	Fresh Water bobtail	10		
	Bulk Material Mixing Service Charge	100		
	Class G Neat Cement	100		
	Defoamer	1		
	Additional Cement Pump Hours (Non Discounted)..	3		
	Additional Pneumatic Hours (Non Discounted)	3		

CP7, 11:30PM-6:30AM, 5" 19.50# DRILL PIPE, 10" OPEN HOLE, 100SX G CEMENT 1.15 YIELD, 15.8#, 30BBL LEAD H2O RATE, 3BBL PER MIN @ 140 PSI, EOT 6700' TOC 6500', DISPLACE 100 BBLS H2O, WAS INSTRUCTION SHUT DOWN DEW TO PRESSURE, ENDING PRESSURE 170 PSI, WASH OUT, RIG DOWN, CREW TRAVEL.

WILLIAMS ET AL (JACK BAIN 1)
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 11-12-22

TOTAL DUE

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01754**DATE** 11/13/2022 **TERMS** Net 30**DUE DATE** 12/13/2022**COMPANY MAN:**

Jason Gibbs

LOCATION:

WILLIAMS ET AL

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Additional Cement Pump Hours pNon Discountedk.	13		
	Additional Pneumatic Hours pNon Discountedk	11		
	Environmental fee	1		
	High Pressure Iron with Restrains	1		
	xresh Water bobtail	17		
	xresh Water pbbk	100		
	Bul(Material Mi) ing Service Charge	1,240		
	Class G Neat Cement	1,150		
	Class G cement with Thi) otrof ic additive f ac(90		
	DeFoamer	3		
	Sugar	100		
	Cement Pump and Pneumatic Bul(er Milage	400		

CP 13, 5AM-10PM, 5" 19.5# DRILL PIPE, 8 5/8" 24# SURFACE CASING,
CASING SHOE @ 150' 10" OPEN HOLE, 100S' G CEMENT 1.15 YIELD
15.8#, 30BBL LEAD H2O RATE 3BBL PER MIN @ 190 PSI, EOT 5920' TOC
5720' DISPLACED 101BBL H2O, WAIT ON RIG TO LAY DOWN PIPE, PLUG
2. 90S' THIO 1.32 YIELD, 15.2# 30BBL LEAD H2O RATE 3BBL PER MIN @
150 PSI, EOT 2200' TOC 2000' DISPLACED 35BBL H2O, WAIT ON RIG
CREW TO LAY DOWN PIPE, WOC, PLUG 3. 1000S' G CEMENT, 5BBL

DYE THEN 25 BBL H2O, RATE 2BBL PER MIN @ 100 PSI, EOT 800X TOC
SURFACE, 50S' TOP Oxx, WASH OUT, RIG DOWN, CREW TRAVEL.

TOTAL DUE

WILLIAMS ET AL (JACK BAIN 1)
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 11-14-22



SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01761**DATE 11/16/2022 TERMS NET 90****DUE DATE 02/14/2023****COMPANY MAN:**

JAISON GIBBS

LOCATION:

WILLIAMS ET AL JACK BAIN 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	0.50		
	Cement Pump and Pneumatic Bulkier Milage	100		
	Fresh Water bobtail	6		
	Fresh Water (bbl)	80		
	Class G Neat Cement	35		
CP-10				
TOP OFF JOB				
drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, mix and pump 35 sks G neat cement 15.8# 1.15 CU.FT/SACK YIELD, top of well, rig down lines, wash pump and lines, pick up equipment, drive back to yard...				
			TOTAL DUE	

WILLIAMS ET AL (JACK BAIN 1)
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 11-21-22