

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01762**DATE 11/17/2022 TERMS NET 90****DUE DATE 02/15/2023****COMPANY MAN:**

JAISON GIBBS

LOCATION:

DAILEY 33-2

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	High Pressure Iron with Restraints	1
	Environmental fee	1
	Cement Pump and Pneumatic Bulker Milage	400
	Additional Cement Pump Hours (Non Discounted)..	14
	Additional Pneumatic Hours (Non Discounted)	14
	Fresh Water bobtail	16
	Fresh Water (bbl)	80
	class G cement with .02% cement retarder	100
	Class G Neat Cement	890
	Class G cement with Thixotropic additive pack	90
	Defoamer	3
	Sugar	350
	heater	1

CP-10

FIRST BALANCE PLUF FROM 5950' TO EOTC @ 5750'

Status: 5 1/5 casing, EOT: 5950', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pump 30 bbls lead, mix and pump 100 sks class G cement with .02% cement retarder 15.8# 1.15 CU.FT/SACK

YIELD, 29.5 bbls slurry, displace with 100 bbls of H2O, rig down lines, wash pump and lines..

SECOND BALANCED PLUG FROM 2200' TO EOTC @ 2000'

rig up lines, pump 30 bbls lead, mix and pump 90 sks G cement with thixotropic additive pack 15.2# 1.32 CU.FT/SACK YIELD, 21.5 bbls slurry, displace with 33 bbls of H2O, rig down lines, wash pump and lines, stand by waiting to tag cement..

SURFACE JOB FROM 810' TO SURFACE

rig up lines, pump 30 bbls lead, mix and pump 850 sks class G neat cement 15.8# 1.15 CU.FT/SACK YIELD, FROM 810' TO SURFACE, rig down lines, stand by waiting to rig lay down pipe, top of well with 40 sks class G neat cement , wash pump and lines, pick up equipment, drive back to yard...
890 SKS

Dailey 33-2
AFE: P1655C, P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 11-19-22

A handwritten signature in blue ink, appearing to read 'J Gibbs', is located below the typed text.