

WELL PLUGGING REPORT

HUCKABAY LTD. - LINNEBUR NO. 2



- 6-2-90 Rig up service unit. Laid down rods. Pulled tubing. Ran tubing open ended to 6258'. Pumped 30 sx 50-50 Pozmix cement down tubing and displaced to 5950'. Pulled 8 stands. Pumped approximately 2 bbl. cement into perforations. Pressure increased to 1800 psi. Laid down 67 jts. tubing. SDON.
- 6-4-90 Finished laying down 2-3/8" tubing. Put swedge and valve in top of casing.

*J. Mahely*  
Engineer