

001 06133

OG
RE

CONSERVATION COMMISSION
OF NATURAL RESOURCES
STATE OF COLORADO

for Patented and Federal lands.
for State lands.

RECEIVED

JUN 26 1970

5. LEASE DESIGNATION AND SERIAL NO.
COLO. OIL & GAS CONS. COMM.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER DRY HOLE

2. NAME OF OPERATOR

TOM VESSELS

3. ADDRESS OF OPERATOR

285 Milwaukee Street, Denver, Colorado 80206

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

C-SESW Section 28, T3S-R59W, 1920 FWL & 660 FSL
At proposed prod. zone

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

NOONEN

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

WILDCAT

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 28, T3S-R59W

14. PERMIT NO.

70-104

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4968 GL 4977 KB

12. COUNTY

Adams

13. STATE

Colorado

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT

☐
☐
☒
☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work March 24, 1970

Verbal permission was obtained to plug and abandon the following plugs were set:

15 sacks of cement in bottom of surface casing @ 101'
10 sacks of cement in top of surface casing.

Location cleaned and leveled.

DVR	<input checked="" type="checkbox"/>
FJP	<input checked="" type="checkbox"/>
HHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>



CONFIDENTIAL
Released

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operator-Agent

DATE June 24, 1970

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

O & G CONS. COMM.

DATE

JUN 29 1970

CONDITIONS OF APPROVAL, IF ANY: