

Snow Consulting & Services, Inc
808 CR 215
Parachute, Co 81635

Plugging Report
Lake/Brown House #1

December 12, 2022
Thru
December 27, 2022

Lake Brown House #1

December 9, 2022 Friday

MI and spotted Beam, Field very soft.

December 12, 2022 Monday

Conditions in Field still very soft. MI Piceance Rig #66, Had to pull from pavement into the field with winch truck. Rig could not move with its own power. Spotted pump.

December 16, 2022 Friday

Suffered a good Freeze at Debeque. Moved and spotted in the Rig. RUSU, needed extra matting board for the front jacks to level the rig. Opened up well to flat tank and it bled off and died on both tbg and the casing. ND down well head, NU BOP. RU to pull tbg. POOH and laid down a 13' joint, 24 joints of 2" line pipe with the collars pulling over in well head thru bore. Stuck and pulled off the mud anchor in the well head. ND BOP. Clamped the top of the mud anchor with a safety clamp. Unscrewed and removed the tbg head. NU with a 4-1/2" by 8-5/8" full size tbg head, NU BOP stack and SWI for the night.

December 17, Saturday

CP less than 10 psi. RU to Run tbg. RIH with 17 joints, Tagged at 528'.

Land EOT at 511' RU pump, Circulated and fill hole, used 15 bbls to break circulation. (well volume 8 bbls) Circulated for ¾ hr and lost additional 1.75 bbls water. POOH with tbg. RU RMWS, RIH with Bond tools, tagged and logged from 512' to surface. Good cement bond from TD to 50'. RD RMWS. RIH to 511' broke circulation. RU to Mix Cement. Mix and pump 40 sks 8.4 bbls. Displace with ¾ bbl to clear pump, with cement returns from annulus of tbg. POOH and laid down tbg. ND BOP. RD PWS #66 and moved away from well head.

Excavated around casing to 5', found a 6" surface casing orange peeled into the 4" casing below ground level. Sdf weekend.

December 20, 2022 Tuesday

Tag in 4-1/2" casing at 80'. Run a 25' tape into 7" surface 25.5' with no tag, tape was dry, No water. Calculate cement to 55' in 7". Mix and pump 15 sks to top fill both strings of casing, maybe 2 sks left in bottom of cellar. Cleaned up equipment and moved off of location.

December 27, 2022 Tuesday

Hand Mix approximately 1/2 sk cement, and set dry hole marker plate. Back filled cellar and cleaned up site.