

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com



INVOICE CT01775

DATE 12/06/2022 **TERMS** Net 30

DUE DATE 01/05/2023

COMPANY MAN:

Jason Gibbs

LOCATION:

BAIN #1 (05191)

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Additional Cement Pump Hours (Non Discounted)..	8		
	Additional Pneumatic Hours (Non Discounted)	8		
	Cement Pump and Pneumatic Bulker Milage	300		
	Bulk Material Mixing Service Charge	1,065		
	Fresh Water bobtail	15		
	Fresh Water (bbl)	100		
		75		
	Class G cement with Thixotropic additive pack	90		
	Class G Neat Cement	900		
	Defoamer	3		
	Sugar	100		

CP7, 8AM-8PM, 5" 19.50# DRILL PIPE, 10 3/4" 51# SURFACE CASING, 10 3/4" SHOE @ 259', 10" OPEN HOLE, PLUG 1. 75SX NIOESQUEEZE 1.17 YIELD, 15.8#, 30BBL LEAD H2O, RATE 3BBL PER MIN @160 PSI, EOT 5032', TOC 4832', DISPLACED WITH 84BBL H2O, PLUG 2. 90SX THIXOTROPIC, 1.32 YIELD, 15.2#, 30BBL LEAD H2O, RATE 3BBL PER MIN @ 100 PSI, DISPLACED WITH 34BBL H2O, W.O.C, PLUG 3. 850SX G

CEMENT 1.15 YIELD, 15.8#, 5BBL DYE LEAD FOLLOWED BY 25BBL H2O,
EOT 800', TOC SURFACE, 50SX G CEMENT TOP OFF, WASH OUT, RIG
DOWN, CREW TRAVEL.

TOTAL DUE



BAIN (05191) #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-08-22

A handwritten signature in blue ink, appearing to be 'JG' or similar initials, located below the typed text.

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com



BILL TO

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01780

DATE 12/07/2022 TERMS NET 90

DUE DATE 03/07/2023

COMPANY MAN:

JAISON GIBBS

LOCATION:

BAIN #1 (05191)

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	0.50		
	Cement Pump and Pneumatic Bulker Milage	50		
	Fresh Water bobtail	2		
	Fresh Water (bbl)	20		
	Class G Neat Cement	30		

CP-10

TOP OF JOB

drive to location, arrive on location, spot in equipment, rig pump and lines, mix and pump 30 sks class G neat cement 15.8# 1.15 CU.FT/SACK YIELD, 6 bbls slurry to top of well, rig down lines, wash pump and lines...

TOTAL DUE

BAIN (05191) #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-08-22