




COLORADO OIL AND GAS CONSERVATION COMMISSION
SUNDRY NOTICES AND REPORTS OF WELLS



(Indicate nature of data by checking below)

OIL & GAS
CONSERVATION COMMISSION
Locate Well Correctly

Notice of intention to drill (attach plat) _____
 Notice of intention to change plans _____
 Notice of date for test of water shut-off _____
 Report on result of test of water shut-off _____
 Notice of intention to re-drill or repair well _____
 Notice of intention to clean out well _____
 Statement of shooting _____
 Statement of perforating _____
 Notice to pull or otherwise alter casing _____
 Notice of intention to abandon well _____
 Report of work done on well since previous report _____
 Report of Casing _____ ☒

	22		
			X

Notice to do work ☐
 Report of work done ☒

Land: Fee and Patented ☒
 State ☐

Lease No. _____

Colorado _____
 State

Weld _____
 County

Pierce Field _____
 Field

1 Andre SE 1/4 SE 1/4 22 8N 66W 6th P.M.
 (Well No.) (Lease) (1/4 Sec.) (Sec.) (Twp.) (Range) (Meridian)

The Well is located 641.06 Ft. (N) of Section Line and 658.08 Ft. (E) of
 Section Line. (S) (W)

KB

The elevation above sea level is _____ Ft.

Details of Plan of Work: (State names of and expected depths to objective sands. Show sizes, weights, and length of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work.)

This well was spudded 3:30 AM on 3/24/56. As of this date, it is drilling below 7828'. Following is a report of conductor pipe and surface casing:

Conductor Pipe: 29' of 30" culvert set at 34' from ground level.
 30' of 18" culvert set at 33.5' from ground level inside of the 30"
 and cemented with 6½ yds ready-mix. Conductor set with dry hole digger.

Surface Casing: Ran 14 joints 10 3/4" OD, 40.5#, J-55 smls, 8 rt, domestic casing and landed at 601'. Howco FS and Baker FC one jt. (4052') apart. All jts below top of FC were tack welded. Spaced 3 Baker H-20 centralizers at 566', 532', 494'. Cemented with 450 sacks Ideal common cement containing 1½% CaCl₂. RMC process top and bottom rubber plugs. Twenty-four minutes to mix cement, 15 minutes to displace and bump plug with 1100 psi. Had approximately 45 sacks cement returns. After 36 hrs WOC, began drilling out cement plug.

Approved: APR 5 1956

A. J. Gerson
 Director

AJJ	
DVR	
EJK	
WRS	
HHM	
AH	
JJD	
FILE	

Date April 3, 1956

Company The California Company

Address P. O. Box 1769, Casper, Wyoming

By *R. Green*

Title Area Superintendent

Submit reports of proposed work, for approval, on this form in Duplicate for patented lands and in Triplicate for school and state lands.