

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01783**DATE** 12/09/2022 **TERMS** Net 30**DUE DATE** 01/08/2023**COMPANY MAN:**

Jason Gibbs

LOCATION:

BAIN #1 (05196)

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Additional Cement Pump Hours (Non Discounted)..	12
	Additional Pneumatic Hours (Non Discounted)	12
	Environmental fee	1
	High Pressure Iron with Restrains	1
	Cement Pump and Pneumatic Bulker Milage	400
	Bulk Material Mixing Service Charge	1,005
		180
	Class G cement with Thixotropic additive pack	90
	Class G Neat Cement	735
	Sugar	100
	Defoamer	4
	Fresh Water bobtail	19
	Fresh Water (bbl)	100

CP7, 8AM-11PM, 5" 19.5# DRILL PIPE, 8 5/8" 24# SURFACE, SURFACE
SHOE @ 212', 10" OPEN HOLE, PLUG 1. 90 SX NIOESQUEEZE, 1.17 YIELD,
15.8#, 30 BBL LEAD H2O, RATE 3 BBL PER MIN @ 150 PSI, EOT 6700',
TOC 6500', DISPLACED 114 BBL H2O, PLUG 2. 90 SX NIOESQUEEZE, 1.17
YIELD, 15.8#, 30 BBL LEAD H2O, RATE 3 BBL PER MIN @ 150 PSI, EOT
5920', TOC 5720', DISPLACED 100 BBL H2O, PLUG 3. 90 SX THIXOTROPIC,

1.32 YIELD, 15.2#, 30 BBL LEAD H2O, RATE 3 BBL PER MIN @ 120 PSI,
EOT 2200', TOC 2000', DISPLACED 35 BBL H2O, W.O.C , PLUG 4. 685 SX G
CEMENT 1.15 YIELD, 15.8#, 5 BBL DYE FOLLOWED BY 25 BBL H2O LEAD,
RATE 3 BBL PER MIN @ 70 PSI, EOT 800', TOC SURFACE, 50SX G
CEMENT TOP OFF, WASH OUT, RIG DOWN, CREW TRAVEL.

TOTAL DUE

BAIN (05196) #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-10-22

A handwritten signature in blue ink, appearing to read 'J. Gibbs', is located below the printed text.

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01785**DATE** 12/12/2022 **TERMS** NET 90**DUE DATE** 03/12/2023**COMPANY MAN:**

JAISON GIBBS

LOCATION:

BAIN #1 (05196)

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	0.50
	Cement Pump and Pneumatic Bulkier Milage	50
	Fresh Water bobtail	6
	Fresh Water (bbl)	80
	Class G Neat Cement	50

CP-7

TOP OF JOB

drive to location, arrive on location,. spot in equipment, rig up pump and lines,
mix and pump 50 sks class G neat cement 15.8# 1.15 CU.FT/SACK YIELD,
10.2 bbls slurry, rig down lines, wash pump and lines, pick up equipment, drive
back to yard...

TOTAL DUE

BAIN (05196) #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-15-22