

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01774**DATE** 12/05/2022 **TERMS** NET 90**DUE DATE** 03/05/2023**COMPANY MAN:**

JAISON GIBBS

LOCATION:

JONES #1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	High Pressure Iron with Restraints	1
	Environmental fee	1
	Additional Cement Pump Hours (Non Discounted)..	8
	Additional Pneumatic Hours (Non Discounted)	8
	Fresh Water bobtail	12
	Fresh Water (bbl)	80
	Cement Pump and Pneumatic Bulker Millage	400
	Bulk Material Mixing Service Charge	800
		150
	Class G Neat Cement	560
	Class G cement with Thixotropic additive pack	90
	Defoamer	4
	Sugar	200

CP-10

FIRST PLUG FROM 6700' TO ETOC@ 6500'

Status: 4 1/2 16.6# drill pipe, EOT: 6700', 10" OH, rig up lines, pressure test lines, pumped 30 bbls lead, mix and pump 75 sks nioesqueeze cement 15.8# 1.17 YIELD, 15.5 bbls slurry, displace with 10.5 bbls of H2O and 80.7 bbls mud with rig

SECOND PLUG FROM 5920' TO ETOC @ 5720'

rig up lines, pumped 30 bbls lead, mix and pump 75 sks nioesqueeze cement
15.8# 1.17 YIELD, 15.5 bbls slurry, displace with 10.5 bbls of H2O and 69.7
bbls mud with rig, rig down lines, wash pump and lines

THIRD PLUG FROM 2200' TO ETOC @ 2000'

rig up lines, pumped 30 bbls lead, mix and pump 90 sks class G cement with
thixotropic additive pack 15.2# 1.32 YIELD, 21 bbls slurry, displace with 5.5
bbls of H2O and 22.5 bbls mud with rig,

SURFACE JOB FROM 800' TO SURFACE

rig up lines, pumped 30 bbls lead, mix and pump 480 sks class G neat cement
15.8# 1.15 YIELD, 98 bbls slurry, rig down lines, wait to rig lay down pipe, top
of well with 80 sks total 560 sks class G neat

JONES #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-08-22

A handwritten signature in blue ink, appearing to read 'J. Gibbs'.

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01781**DATE 12/07/2022 TERMS NET 90****DUE DATE 03/07/2023****COMPANY MAN:**

JAISON GIBBS

LOCATION:

JONES 1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	0.50
	Cement Pump and Pneumatic Bulkier Milage	50
	Fresh Water bobtail	2
	Fresh Water (bbl)	20
	Class G Neat Cement	30

CP-10

TOP OF JOB

drive to location, arrive on location, spot in equipment, rig up pump and lines,
mix and pump 30 sks class G neat cement 15.8# 1.15 CU.FT/SACK YIELD, 6
bbls slurry to top of well, rig down lines, wash pump and lines...

JONES #1
AFE: P1657C
COST CODE: 8306.240
ROUTING: TREVIN
JASON GIBBS
DATE SIGNED: 12-08-22