



## Treatment Report

**Customer:** Civitas Resources

**Job #:** JOB00132411

**Rep:** Kenny  
Graham

**Rig:** Cartel 11

**Job Date:** Aug 18 @ 15:08

**Supervisor:** James Ragle

**Well:** #10 PROSPER FARMS 4-65 14-13 3BH **Time Requested:**

**Job Type:** US Primary  
Casing-  
Surface

**UWI:** PROSPER FARMS 4-65 14-13 3BH

**Time Arrived:** Aug 19 @ 14:08

**Surface:** PROSPER FARMS 4-65 14-13 3BH

**Time Released:** Aug 19 @ 20:08

1 Grade	TBD	1 Size (mm, in)	16	1 Weight (kg/m, 36 lb/ft)
2 Grade	J55	2 Size (mm, in)	9.625	2 Weight (kg/m, 36 lb/ft)
BHCT (°C, °F)	97	BHST (°C, °F)	130	Collapse Csg Pressure (MPa, psi)
Float Depth (m, ft)	3399	Funnel Vis (sec/L, sec/qt)	TBD	Hole Size (mm, in)
Max Csg Pressure (MPa, psi)	3520	Max Pressure (MPa, psi)	1500	Mud Density (kg/m3, lb/gal)
Mud Type	WBM	Plug Size (mm, in)	9.625	Plug Type
TMD (m, ft)	3447	TVD (m, ft)	3293	Rig Supplied

Treatment Info:	Tonnes Used:	Tonnes Not Used:	0.00
Preflush:	30m3 MAG Mark & 20m3 Fresh Water	Circulation Time:	1
		Slurry Temp:	89
		Bulk Sample:	Yes
Displace:	262m3 Fresh Water	Water Temp:	74
		Water Sample:	Yes
		Bulk Temp:	68
		Slurry Sample:	Yes
Slurry Returns:	85 Plug Bumped:	Yes	Pump Out Lines:
			Float Held:
			Yes

Time	Pressure MPa	Annular Pressure MPa	Volume Per Stage m3	Total Stage Volume m3	Rate m3/min	Treatment Detail
14:30	0.00					Arrive on Location - REQUESTED 4:00PM RIG RUNNING CASING
16:20	0.00					Safety Meeting - HELD SAFETY MEETING WITH COMPANY MAN AND RIG CREW
16:40	100.00			5.00	2	Fill Lines - FILL LINES WITH FRESH WATER AND DROP BOTTOM PLUG
16:48	2670.00					Start Pressure Test - TEST PUMPS AND LINES
16:52	200.00			45.00	3.5	Pump Preflush - 30BBLS MAG MARK /20BBLS FRESH WATER
17:03	700.00			390.00	6.3	Pump Slurry - 1521 SKS/ 390BBLS OF MAG S 13.3#-1.44 Y-7.01GPS
18:09	0.00					Stop Pumping

18:12	0.00					Drop Plug - DROP TOP PLUG WITNESSED BY COMPANY MAN
18:16	1250.00			200.00	7.5	Displace - DISPLACE WITH FRESH WATER 262BBLS CALCULATED, ACTUAL 262BBLS
18:48	1250.00			40.00	5.5	Decrease Rate
18:54	1100.00			22.00	4	Decrease Rate - SLOW RATE TO LAND PLUG
18:59	1500.00					Bump Plug - LANDED PLUG , GOT 85BBLS TO SURFACE
19:01	0.00					Check Floats - FLOATS HELD 1.5BBLS BACK
19:10	0.00					Wash Up Truck
19:20	0.00					Rig Out
20:00	0.00					Leave Location



Customer: CRESTONE PEAK

Date: 8-19-2022

Ticket: 132411

Location: 05-005-07505

Well Name: PROSPER FARMS 4-65 14-13 3BH

Job Type: SURFACE

Magnum Unit #: 1507

