



WELL NAME: PYLES #2
BRANDON FIELD
KIOWA COUNTY, COLORADO
OPERATED BY: WHITING PETROLEUM CORPORATION

7-7-92 MIRU J. W. Gibson Rig #25. Unloaded tbg. PU on tbg.
Tbg weight only 14,000# - should be close to 40,000#.
SDFN
DC - \$247

7-8-92 RU sub cable spool & sheave. TOO H w/tbg. Pulled out
2034' of cable & 68½ jts of tbg - 2177'. FL @1271' from
surface. TIH w/tbg. TOO H & LD tbg. SDFN.
DC - \$ 897
CC - \$1,144

7-9-92 Rig crew moved tbg from yard to location. PU Homco cable
spear. PU 2-7/8" tbg (from Pyles #1). Tagged cable
1939.35' (8' out on 60th jt). Worked spear onto cable.
TOO H. FL on pipe 1293' from surface. Pulled last 386'
wet. Fished 30' of sub cable. TIH. Tagged fish @1963'.
TOO H. Pulled 2' of cable. TIH. Worked spear down to
1978'. Pulled out 1 jt. Pulled 6000# over & dropped to
1000# over string weight. TOO H. Fished 30' of sub
cable. TIH. Worked spear to 1983'. Pulled 4000# over &
dropped to 500# over string weight. TOO H. Pulled out
20' sub cable. TIH. Worked spear to 2010'. TOO H.
Pulled out 25' of sub cable. Closed well in. SDFN.
DC - \$ 6,604
CC - \$ 7,748

Summary: Made 5 trips. Fished 107' of Reda cable. 179' left over
fish.

7-11-92 RIH w/cable spear. Worked down to 2019.22', POOH.
Pulled out 40' of sub cable. RIH w/cable spear. Worked
down to 2094.43. POOH. Fished 40' of sub cable. RIH
w/cable spear 7 worked down to 2146.14'. Pulled out 42'
of cable. RIH w/cable spear to 2174.42. POOH. Pulled
out 22' of cable. RIH w/cable spear to 2180.42. POOH.
Pulled out 11' of cable. RU tar faced impression blk on
sandline. RIH to 2180' & POOH. Showed cable still in
the hole. RIH w/three prong spear top 2185'.42'. Worked
spear and it felt like the spear was setting on tbg.
Fished, pulling 6000# over string weight pulling off
fish. POOH & pulled 10" of #4 copper wire. SDFN. Note:
The recovered cable was missing it's armor. Conductors
and jacketing were intact.
DC- \$4092.
CC- \$9951.

7-12-92 SDFW.

7-13-92 SDFW.

- 7-11-92 RIH w/cable spear. Worked down to 2019.22', POOH. Pulled out 40' of sub cable. RIH w/cable spear. Worked down to 2094.43. POOH. Fished 40' of sub cable. RIH w/cable spear 7 worked down to 2146.14'. Pulled out 42' of cable. RIH w/cable spear to 2174.42. POOH. Pulled out 22' of cable. RIH w/cable spear to 2180.42. POOH. Pulled out 11' of cable. RU tar faced impression blk on sandline. RIH to 2180' & POOH. Showed cable still in the hole. RIH w/three prong spear top 2185'.42'. Worked spear and it felt like the spear was setting on tbg. Fished, pulling 6000# over string weight pulling off fish. POOH & pulled 10" of #4 copper wire. SDFN. Note: The recovered cable was missing it's armor. Conductors and jacketing were intact.
DC- \$4092.
CC- \$9951.
- 7-12-92 SDFW.
- 7-13-92 SDFW.
- 7-13-92 Pu 2-7/8" overshot. TIH w/overshot, 4 3½ DC's, oil jars, bumper sub. Ran overshot to 2182'. Stacked out tbg. weight. Pulled 8000# over comming off bottom. TOO. LD overshot. Looked like wire scratched paint off ID of skirt. PU cable spear (17' long). TIH. Worked spear to 2191'. TOO. Pulled out 6' of cable. TIH. Worked spear to 2214'. TOO. Pulled out 17' of cable. **Note:** Cable dragging off bottom 6-12,000# over string weight. Last 151' of cable had no armor. Ran spear to 2236.11'. Recovered 22' of cable. TIH. Pulled out 17' of cable. Worked spear to 2264'. TOO. Pulled out 25' cable. Worked spear to 2298.10 (8' out on 1st jt). PO 30' of cable (lots of bare, copper #4 wire). TIH. Worked spear to 2333.88'. TOO. Pulled out 20' of cable. Lots of bare #4 copper wire & some large pieces red fm rock).
DC - \$ 3,511
CC - \$13,462
- Update:** 7/14/92. Fished 118' of cable in 6 trips, 380' in 16 trips cum. Made 1st run w/cable spear to 2365'. Top of tbg fish should be no deeper than 2443' (based on pump falling to PBTD).

7-15-92 TIH w/cable spear to 2365.33'. TOOH. Fished 31' of cable w/bare copper wire, no armor. TIH w/spear to 2396.69'. TOOH. Fished 25' cable as above. TIH to 2426.52'. TOOH. Fished 25' cable as above. TIH to 2460.09'. TOOH. Fished 25' cable as above. TIH to 2491.67'. TOOH. Fished 20' cable as above. TIH to 2519.37' (KB). Worked spear & couldn't get any deeper. TOOH. Fished 25' cable. Had a 12' length of cable below spear. SDFN. Fished 151' of cable today - 531' cum in 22 trips.
DC - \$ 3,405
CC - \$16,867

Note: Pulling report dated 9-27-85 showed adding 62' (2 jts) tbg. Est top of fish if pmp motor was @PBTD would be 2443'. But if top of fish was est from old tbg count, top of fish would be @2515' KB. On July 15 will run spear one more time to check for more cable, run imp block, attempt to fish tbg.

7-16-92 TIH w/cable spear to 2550.67' KB. TOOH. Fished 12' of cable, 4 - 2-7/8" tbg, upsets & threads. TIH w/cable spear to 2568.67' KB. Spear felt like it was hitting hard bottom. TOOH. Fished 12' cable. TIH w/tar impression block on sandline & 4 jts 2-7/8" tbg. Impression shows wire looking up. Couldn't see any tbg marks on impression block. LD 4-3 1/2" DC's, jars, bumper sub. Closed well in. SDFN.
DC - \$ 2,840
CC - \$19,707

Note: on 7/16/92 will lay down tbg & move off. Will contact State for P & A method. Moving rig to Pyles #5.