



## Daily Completion / Workover Report

Well Harrison #2

**yesterday AM:**

PBTD 4762

**Top Perf**

all depths KB 5 feet above GL

DAYS 1 DATE 6-26-96

## STATUS

Präweil

**operations last 24 hours:**

10

5-23-96

10

Set CIRP @ 4450'. Spot 2 SKS cmt on top of  
Plug. (Mercury Wireline).

10

6-19-96

Load Casing w/ 40 bbls Water (Weber Water Serv)

10

6-21-96

10

MIRU JW Gibson Rig 103, Water Tank, cmt Unit.  
PU 1500' tbg. SPot 255K Plug. Pull tbg. SD. woc.

10

6-22-96

to

Tag cmt w/wt (2140') TIH w/Tbg 1505'. Spot 15 SKS cmt  
WOC 3 hrs. Tag cmt 11600' wire line. Perf 4 holes in 5 1/2  
@ 1,300'. RIH w/cmt. Retainer on tbg. Set @ 1252'.  
Mix & Pump 115 SKS cmt. leave 2 SKS on top  
of retainer. TOOH w/Tbg. Perf 5 1/2 @ 240'. Pump  
50SKS cmt, 25 out 5 1/2 & 25 inside 5 1/2. Spot 5 SK  
Plug @ surface inside 5 1/2 & 5 SK @ surface inside 9 5/8.  
RDMD

10

10

10.

[illegible][illegible]

**bridge plugs, packers, catchers, pump, seating nipple, bottom hole assembly**

ITEM	pulled or run	make	model	serial number	size	length	top depth	landing pounds	tension or compressor
CIBP	Set	Alpha	—	—	5 1/2	—	4450	wireline	Set
CMT Retainer	Set	Production	6 i / Tool	—	5 1/2	—	1252	Tbg. Set	

[illegible]

EBL. LOAD TO RECOVER \_\_\_\_\_

**SUPERVISOR**

Dale Hart



**WESTERN OPERATING COMPANY**

## Daily Completion / Workover Report

Well Harrison #2 all depths KB 8 feet above GL

yesterday AM: PBTD      Top Perf     

STATUS PEA Well

operations last 24 hours: 6-25-96

10 Dig out Well head. Cut off 5 1/2 x 9 3/8"  
10 Casing 4' + below ground level. Cap with  
3/8" thick Plate reading - Harrison #2 - NENE  
Sec 9 - T195 - R45W.

Will reclaim location in 60-90 days.

## Plugging Complete

costs	daily	total
completion rig		2056
water, mud, oil		
trucking and hauling		455
stimulation		
cementing and cementing equipment		3465
logging and perforating		3404
packers, bridge plugs		
power swivel and circulating equipment		
bits, mills, scrapers		
jars and fishing costs		
dirtwork and welding	129	129
roustabout crew	583	583
supervision		
wellhead		
tubing		
rods and pump		
pumping unit		
treater, separator		
valves, fittings, flowlines		
other		
total	712	10,092

tubing	in or out	joints	feet threads off	size OD.	weight per foot	grade	coupling
					..		

[illegible]

**bridge plugs, packers, catchers, pump, seating nipple, bottom hole assembly**

ITEM	pulled or run	make	model	serial number	size	length	top depth	landing pounds	tension or compressor
CIBP		Alpha	-	-	5 1/2	-	4450		
Cmt retainer		POT	-	-	5 1/2	-	1252		

[illegible]

BBL LOAD TO RECOVER \_\_\_\_\_

**SUPERVISOR**

Dale Hart