

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01805**DATE** 01/17/2023 **TERMS** Net 30**DUE DATE** 02/16/2023**COMPANY MAN:**

Jason Gibbs

LOCATION:

MC VEY 01

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Additional Cement Pump Hours (Non Discounted)..	20
	Additional Pneumatic Hours (Non Discounted)	20
	Cement Pump and Pneumatic Bulk Milage	400
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Bulk Material Mixing Service Charge	1,580
		225
	Class G Neat Cement	1,155
	Class G cement with Thixotropic additive pack	200
	Fresh Water (bbl)	100
	Fresh Water bobtail	26
	Sugar	100
	Defoamer	4

cp7, 4am-4am, 4 1/2" 16.6# drill pipe, 10 3/4" surface casing, 10 3/4" shoe @ 163', 10" open hole, plug 1. 225sx niosqueeze, 1.15 yield, 15.8#, 30bbl lead h2o rate 3 bbl per min @ 400 psi, EOT 7700', TOC 7265', displaced with 97.5 bbl h2o, plug 2. 125sx G cement, 1.15 yield, 15.8#, 30 bbl lead h2o, rate 3 bbl per min @ 200 psi, EOT 1900', TOC 1600', displaced 20.3 bbl h2o, plug 3, 200sx thixotropic 1.32 yield, 15.2#, 30bbl lead h2o rate 3 bbl per min @ 175

psi, EOT 1300', TOC 1025', displaced 11.5 bbl h2o, WOC, plug 4. 990sx G
cement, 1.15 yield, 15.8#, 30 bbl lead h2o, rate 3 bbl per min @ 100 psi, EOT
1025', TOC surface, 40sx top off, wash out, rig down, crew travel.



SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com

**BILL TO**

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01808**DATE** 01/23/2023 **TERMS** NET 90**DUE DATE** 04/23/2023**COMPANY MAN:**

JASSON GIBBS

LOCATION:

MCVEY 01

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Class G Neat Cement	25
		100

CU7

DRIVE TO LOCATION, SPOT IN EQUIPMENT, TOP OFF WELL WITH 25
SKS CLASS G NEAT CEMENT 15.8# 1.15 YIELD, PICK UP EQUIPMENT
DRIVE BACK TO YARD

TOTAL DUE