

Document Number:  
403319483

Date Received:  
02/13/2023

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set. A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10699 Contact Name: James Krehmeyer

Name of Operator: OWN RESOURCES OPERATING LLC Phone: (970) 332-3585

Address: 305 S RIDGE STREET #6279 Fax: \_\_\_\_\_

City: BRECKENRIDGE State: CO Zip: 80424 Email: james.krehmeyer@ownresources.com

**For "Intent" 24 hour notice required,** Name: Welsh, Brian Tel: (719) 325-6919

**COGCC contact:** Email: brian.welsh@state.co.us

Type of Well Abandonment Report:  Notice of Intent to Abandon  Subsequent Report of Abandonment

API Number 05-125-07717-00

Well Name: MOELLENBERG Well Number: 44-5

Location: QtrQtr: SESE Section: 5 Township: 5S Range: 43W Meridian: 6

County: YUMA Federal, Indian or State Lease Number: \_\_\_\_\_

Field Name: BONNY Field Number: 7325

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 39.646849 Longitude: -102.197607

GPS Data: GPS Quality Value: 2.5 Type of GPS Quality Value: PDOP Date of Measurement: 08/24/2009

Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems

Other \_\_\_\_\_

Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_

Fish in Hole:  Yes  No If yes, explain details below

Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below

Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA	1472	1510			
Total: 1 zone(s)					

**Casing History**

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	9+7/8	7	j-55	20	0	306	120	306	0	VISU
1ST	6+1/4	4+1/2	j-55	9.5	0	1645	60	1645	400	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 1422 with 2 sacks cmt on top. CIBP #2: Depth 1000 with 2 sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:

Perforate and squeeze at 370 ft. with 80 sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged:   
Set 10 sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing Number of Days from Setting Surface Plug to Capping or Sealing the Well: \_\_\_\_\_  
Surface Plug Setting Date: \_\_\_\_\_ Cut and Cap Date: \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Pat Dolezal  
Title: Regulaory Specialist Date: 2/13/2023 Email: pat.dolezal@ownresources.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Wolfe, Stephen Date: 2/24/2023

**CONDITIONS OF APPROVAL, IF ANY:** \_\_\_\_\_ Expiration Date: 8/23/2023

COA Type	Description
	<p>Bradenhead Testing  Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <ol style="list-style-type: none"> <li>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</li> <li>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</li> </ol> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	<p>Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.</p>
	<p>Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a COGCC Spill/Release Report, Form 19, associated with the abandoned line.</p>
	<p>Plugging</p> <ol style="list-style-type: none"> <li>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations.</li> <li>2) Plugs and squeezes will be placed as stated in the Plugging Procedure section of the approved NOIA unless revised by COA or prior approval from COGCC is obtained.</li> <li>3) The wellbore must be static prior to placing cement plugs which are to be a minimum of 100' in length for all but surface plugs. Mechanical isolation requires a 25' cement plug, minimum. For plugs not specified to be tagged, a tag is required if circulation is not maintained while pumping plug and displacing to depth. Tag at tops specified or shallower. Notify COGCC Area Engineer before adding cement to previous plug.</li> <li>4) Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. Surface plugs shall be circulated to surface. Confirm cement to surface in all strings during cut and cap.</li> <li>5) With the Form 6 SRA operator must provide written documentation which positively affirms each COA has been addressed.</li> <li>6) Operator must wait a sufficient time on all plugs to achieve the intended design. If at any time during the plugging there is evidence of previously unreported pressure or fluid migration, contact COGCC Area Engineer before continuing operations.</li> <li>7) Plugging procedure has been modified as follows,  Plug #1 - 1422', CIBP with 2 sx of cement.  Plug #2 - 1000', CIBP with 2 sx of cement.  Plug #3 - 370', perf and circulate 80 sx of cement to surface. If perms will take fluid but do not circulate or circulation is lost, pump a minimum of 50 sx and displace to 100' above the surface shoe, WOC and tag. Notify COGCC Area Engineer of insufficient cement prior to pumping additional plugs.  Plug #4 - 50' of cement at the surface in both the casing and the annulus per COA #4.</li> <li>8) Submit corrected WBD to correspond with approved 6(N) prior to filing Form 42 Notifications required in COA #1 above.</li> </ol>
4 COAs	

## Attachment List

<u>Att Doc Num</u>	<u>Name</u>
403319483	FORM 6 INTENT SUBMITTED
403319533	WELLBORE DIAGRAM
403319534	WELLBORE DIAGRAM

Total Attach: 3 Files

## General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Groundwater: Alluvium, High Plains Aquifer Deepest water well: 269'(2mi, 24 records) Log: 125-06846 12/4/82 3779GR High Plains base behind the surface casing	02/24/2023
OGLA	OGLA review is complete.	02/22/2023

Total: 2 comment(s)